



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: December 8, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842-7611	405-714-1156

Brief Description of Week's Activities
<p>Garden Creek II: Excavated ductbank to the warehouse. Installed equipment as it arrives on site. Install structural steel and aboveground piping in the plant cryo area and flare area. Continued to install wire and cable in the plant. Removed snow and backfilled areas where possible.</p> <p>Garden Creek III: Installed conduit in pedestals. Installed wire in cable tray and conduit. Removed snow and backfilled areas where possible.</p>

Significant Work Activity for Next Week
<p>Garden Creek II: Continue installing ductbank. Continue to install insulation if weather permits. Backfill areas around completed pads. Continue installing structural steel in the plant cryo area and aboveground piping. Continue to construct compressor buildings. Begin to tie rebar and set building forms for the office building expansion. Set PDC building for plant if weather permits.</p> <p>Garden Creek III: Continue installing grounding grids. Continue the installation of underground duct bank. Continue to install concrete foundations and backfill areas once complete. Set equipment and vessels as they arrive. Continue to construct compressor buildings.</p>

Garden Creek II Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	90 %	Buildings	28 %
Admin. Bldg	9 %	Plant Electrical Power	11 %
Mechanical	34 %	Instrumentation	2 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	74 %	Buildings	22 %
Warehouse	11 %	Plant Electrical Power	2 %
Mechanical	8 %	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Weather conditions are continuing to impact construction progress. Lost a full day during the week due to cold weather and reduced productivity the rest of the week. Staffing will remain at current levels during the winter.

Signatory	Date
Russ Clark	12/17/13



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: December 1, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842-7611	405-714-1156

Brief Description of Week's Activities

Garden Creek II: Excavated ductbank to the warehouse. Installed equipment as it arrives on site. Install structural steel and aboveground piping in the plant cryo area and flare area. Continued to construct compressor buildings. Continued to install wire and cable in the plant. Removed snow and backfilled areas where possible.

Garden Creek III: Continued to install temporary electrical power. Set transformers. Backfill around ladder pads, stair pads and transformer pads. Continue to construct compressor buildings and set one refrigeration compressor. Removed snow and backfilled areas where possible.


Significant Work Activity for Next Week

Garden Creek II: Continue installing ductbank. Continue to install insulation if weather permits. Backfill areas around completed pads. Continue installing structural steel in the plant cryo area and aboveground piping. Continue to construct compressor buildings. Begin to tie rebar and set building forms for the office building expansion. Set PDC building for plant if weather permits.

Garden Creek III: Continue installing grounding grids. Continue the installation of underground duct bank. Continue to install concrete foundations and backfill areas once complete. Set equipment and vessels as they arrive. Continue to construct compressor buildings.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	90 %	Buildings	28 %
Admin. Bldg	9 %	Plant Electrical Power	10 %
Mechanical	34 %	Instrumentation	2 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	74 %	Buildings	22 %
Warehouse	11 %	Plant Electrical Power	0 %
Mechanical	8 %	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Weather conditions are beginning to impact construction progress. Staffing will remain at current levels during the winter.

Signatory	Date
Russ Clark	12/17/13