



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: January 5, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities

Garden Creek II: Minimal staffing this week. Install aboveground piping in the main plant area. Continue construction on the warehouse building. Install miscellaneous platforms and ladders.

Garden Creek III: Minimal staffing this week. Set 3 inlet receivers. Install structural steel for brazed aluminum exchangers.

Significant Work Activity for Next Week

Garden Creek II: Continue to install aboveground piping in the main plant area. Remobilize electrical contractor and begin to install cable tray and wiring. Remobilize insulation contractor and begin installing insulation. Continue construction on the warehouse building. Install miscellaneous platforms and ladders.

Garden Creek III: Minimal staffing this week. Remobilize insulation contractor and begin installing insulation. Continue construction on compressor buildings.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	92 %	Buildings	31 %
Admin. Bldg	14 %	Plant Electrical Power	11 %
Mechanical	38 %	Instrumentation	3 %

Garden Creek III Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	76 %	Buildings	20 %
Warehouse	16 %	Plant Electrical Power	0 %
Mechanical	9 %	Instrumentation	0 %



ONEOK
ROCKIES MIDSTREAM
A SUBSIDIARY OF ONEOK PARTNERS

Project Site Safety

Zero Tolerance Safety Policy Onsite

Comments

Removed snow as needed.

Signatory	Date
Russ Clark	1/8/14



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: December 29, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842-7611	405-714-1156

Brief Description of Week's Activities
Garden Creek II: None. Garden Creek III: None.

Significant Work Activity for Next Week
Garden Creek II: Minimal staffing this week. Install aboveground piping in the main plant area. Continue construction on the warehouse building. Install miscellaneous platforms and ladders. Garden Creek III: Minimal staffing this week. Set 3 inlet receivers. Install structural steel for brazed aluminum exchangers.

Garden Creek II Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	92 %	Buildings	30 %
Admin. Bldg	14 %	Plant Electrical Power	11 %
Mechanical	37 %	Instrumentation	3 %

Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	76 %	Buildings	20 %
Warehouse	16 %	Plant Electrical Power	0 %
Mechanical	9 %	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite



ONEOK
ROCKIES MIDSTREAM
A SUBSIDIARY OF ONEOK PARTNERS

Comments	
----------	--

Removed snow as needed. Site will close for New Year's Day. Chris Carroll's last day as plant supervisor is on January 3. In the interim, he will be replaced by Kris Johnsrud who is the lead operator at Garden Creek.	
--	--

Signatory	Date
-----------	------

Russ Clark	1/8/14
------------	--------



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: December 22, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842-7611	405-714-1156

Brief Description of Week's Activities

Garden Creek II: Continued installing ductbank. Insulation work continues. Terminated transformer for warehouse building and provided construction power in the area. Installed raceway, cable tray and wiring in main plant areas. Installed aboveground piping in main plant areas. Continue to excavate the foundation for the office building expansion.

Garden Creek III: Set two process vessels.

Significant Work Activity for Next Week

Garden Creek II: Site will be shutdown for the week of Christmas.

Garden Creek III: Site will be shutdown for the week of Christmas.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	92 %	Buildings	30 %
Admin. Bldg	14 %	Plant Electrical Power	11 %
Mechanical	37 %	Instrumentation	3 %

Garden Creek III Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	76 %	Buildings	20 %
Warehouse	16 %	Plant Electrical Power	0 %
Mechanical	9 %	Instrumentation	0 %

Project Site Safety

Zero Tolerance Safety Policy Onsite



ONEOK
ROCKIES MIDSTREAM
A SUBSIDIARY OF ONEOK PARTNERS

Comments	
----------	--

Removed snow as needed. Site will be shutdown for the week of Christmas.	
--	--

Signatory	Date
-----------	------

Russ Clark	1/8/14
------------	--------



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: December 15, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842-7611	405-714-1156

Brief Description of Week's Activities

Garden Creek II: Continued installing ductbank. Insulation work continues. Poured foundations for NGL pumps and set last two process modules. Installed raceway, cable tray and wiring in main plant areas. Continue to excavate the foundation for the office building expansion.

Garden Creek III: Continued to install temporary electrical power and repair grounding grids as necessary. Set two process modules and two refrigeration compressors. Backfill around ladder pads, stair pads and transformer pads. Continue to construct compressor buildings.

Significant Work Activity for Next Week

Garden Creek II: Continue installing remaining ductbank. Continue to install raceway, cable tray and wiring in main plant areas. Continue excavation for office building expansion.

Garden Creek III: Continue installing grounding grids. Continue the installation of underground duct bank. Continue to install concrete foundations and backfill areas once complete. Set equipment and vessels as they arrive. Continue to construct compressor buildings.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	92 %	Buildings	28 %
Admin. Bldg	12 %	Plant Electrical Power	11 %
Mechanical	35 %	Instrumentation	3 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	76 %	Buildings	20 %
Warehouse	13 %	Plant Electrical Power	0 %
Mechanical	8 %	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Removed snow as needed.

Signatory	Date
Russ Clark	1/8/14