



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: February 2, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities

Garden Creek II: Continued to install aboveground piping in the main plant area and inside the compressor buildings. Install cable tray and wiring and continue installing insulation. Continue construction on the warehouse building. Continue construction on the office building expansion. Install miscellaneous platforms and ladders.

Garden Creek III: Minimal staffing this week. Work on aboveground piping inside compressor buildings. Erected structural steel in main cryo area.

Significant Work Activity for Next Week

Garden Creek II: Continue to install aboveground piping in the main plant area and inside compressor buildings. Continue to install cable tray and wiring. Continue to install insulation. Continue construction on the warehouse building and office building expansion. Install miscellaneous platforms and ladders.

Garden Creek III: Minimal staffing this week. Continue installing insulation. Continue construction on compressor buildings and installing some equipment.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	92 %	Buildings	40 %
Admin. Bldg	24 %	Plant Electrical Power	22 %
Mechanical	46 %	Instrumentation	7 %



ONEOK
ROCKIES MIDSTREAM
A SUBSIDIARY OF ONEOK PARTNERS

Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	79 %	Buildings	28 %
Warehouse	30 %	Plant Electrical Power	0 %
Mechanical	12 %	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Removed snow as needed.

Signatory	Date
Russ Clark	2/11/14



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: January 26, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities

Garden Creek II: Continued to install aboveground piping in the main plant area and inside the compressor buildings. Install cable tray and wiring and continue installing insulation. Continue construction on the warehouse building. Begin construction on the office building expansion. Install miscellaneous platforms and ladders.

Garden Creek III: Minimal staffing this week. Set emergency generator. Set propane compressor lube oil coolers.

Significant Work Activity for Next Week

Garden Creek II: Continue to install aboveground piping in the main plant area and inside compressor buildings. Continue to install cable tray and wiring. Continue to install insulation. Continue construction on the warehouse building and office building expansion. Install miscellaneous platforms and ladders.

Garden Creek III: Minimal staffing this week. Continue installing insulation. Continue construction on compressor buildings and installing some equipment.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	92 %	Buildings	36 %
Admin. Bldg	20 %	Plant Electrical Power	20 %
Mechanical	44 %	Instrumentation	5 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	79 %	Buildings	26 %
Warehouse	24 %	Plant Electrical Power	0 %
Mechanical	12 %	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Removed snow as needed.

Signatory	Date
Russ Clark	2/11/14



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: January 19, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities

Garden Creek II: Continued to install aboveground piping in the main plant area and inside the compressor buildings. Set the propane refrigeration drums. Install cable tray and wiring and continue installing insulation. Continue construction on the warehouse building. Begin construction on the office building expansion. Install miscellaneous platforms and ladders.

Garden Creek III: Minimal staffing this week. Work on grounding grid and set supports for PDC cable tray. Set one inlet vessel and two condensate vessels.

Significant Work Activity for Next Week

Garden Creek II: Continue to install aboveground piping in the main plant area and inside compressor buildings. Continue to install cable tray and wiring. Continue to install insulation. Continue construction on the warehouse building and office building expansion. Install miscellaneous platforms and ladders.

Garden Creek III: Minimal staffing this week. Remobilize insulation contractor and begin installing insulation. Continue construction on compressor buildings.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	92 %	Buildings	34 %
Admin. Bldg	18 %	Plant Electrical Power	18 %
Mechanical	42 %	Instrumentation	3 %




Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	79 %	Buildings	24 %
Warehouse	22 %	Plant Electrical Power	0 %
Mechanical	11 %	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Removed snow as needed.

Signatory	Date
Russ Clark	2/11/14



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: January 12, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities

Garden Creek II: Continued to install aboveground piping in the main plant area. Remobilized electrical contractor and install cable tray and wiring. Remobilized insulation contractor and begin installing insulation. Continue construction on the warehouse building. Install miscellaneous platforms and ladders.
Garden Creek III: Minimal staffing this week. Set brazed aluminum heat exchangers.

Significant Work Activity for Next Week

Garden Creek II: Continue to install aboveground piping in the main plant area and inside compressor buildings. Continue to install cable tray and wiring. Continue to install insulation. Continue construction on the warehouse building. Install miscellaneous platforms and ladders.
Garden Creek III: Minimal staffing this week. Work on grounding grid. Set vessels.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	92 %	Buildings	32 %
Admin. Bldg	16 %	Plant Electrical Power	14 %
Mechanical	40 %	Instrumentation	3 %

Garden Creek III Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	78 %	Buildings	22 %
Warehouse	20 %	Plant Electrical Power	0 %
Mechanical	9 %	Instrumentation	0 %



ONEOK
ROCKIES MIDSTREAM
A SUBSIDIARY OF ONEOK PARTNERS

Project Site Safety

Zero Tolerance Safety Policy Onsite

Comments

Removed snow as needed. Site lost one work day due to cold temperatures.
--

Signatory	Date
Russ Clark	2/11/14