



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: February 16, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities

Garden Creek II: Continued to install aboveground piping in the main plant area and inside the compressor buildings. Install cable tray and wiring and continue installing insulation. Continue construction on the warehouse building. Continue construction on the office building expansion. Complete electrical work installation in warehouse.

Garden Creek III: Minimal staffing this week. Work on aboveground piping inside compressor buildings. Install hot oil skid module.

Significant Work Activity for Next Week

Garden Creek II: Continue to install aboveground piping in the main plant area and inside compressor buildings. Continue to install cable tray and wiring. Continue to install insulation. Continue construction on the warehouse building and office building expansion. Install miscellaneous platforms and ladders.

Garden Creek III: Minimal staffing this week. Continue installing insulation. Continue construction on compressor buildings and installing some equipment.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	92 %	Buildings	45 %
Admin. Bldg	30 %	Plant Electrical Power	28 %
Mechanical	51 %	Instrumentation	11 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	81 %	Buildings	33 %
Warehouse	37 %	Plant Electrical Power	0 %
Mechanical	16 %	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Removed snow as needed.

Signatory	Date
Russ Clark	2/24/14



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: February 9, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities

Garden Creek II: Continued to install aboveground piping in the main plant area and inside the compressor buildings. Install cable tray and wiring and continue installing insulation. Continue construction on the warehouse building. Continue construction on the office building expansion. Perform site grading to remove ruts on roads.

Garden Creek III: Minimal staffing this week. Work on aboveground piping inside compressor buildings. Install fractionation columns.

Significant Work Activity for Next Week

Garden Creek II: Continue to install aboveground piping in the main plant area and inside compressor buildings. Continue to install cable tray and wiring. Continue to install insulation. Continue construction on the warehouse building and office building expansion. Install miscellaneous platforms and ladders.

Garden Creek III: Minimal staffing this week. Continue installing insulation. Continue construction on compressor buildings and installing some equipment.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	92 %	Buildings	43 %
Admin. Bldg	27 %	Plant Electrical Power	26 %
Mechanical	49 %	Instrumentation	9 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	81 %	Buildings	30 %
Warehouse	35 %	Plant Electrical Power	0 %
Mechanical	14 %	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Removed snow as needed.

Signatory	Date
Russ Clark	2/24/14