



## Weekly Construction Progress Report

**Case #:** PU-12-656  
**Project:** Garden Creek II & III  
**Week Ending:** March 2, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

### Brief Description of Week's Activities

**Garden Creek II:** Continued to install aboveground piping in the main plant area and inside the compressor buildings. Install cable tray and wiring and continue installing insulation. Continue construction on the warehouse building. Continue construction on the office building expansion.

**Garden Creek III:** Minimal staffing this week. Work on aboveground piping inside compressor buildings.

### Significant Work Activity for Next Week

**Garden Creek II:** Continue to install aboveground piping in the main plant area and inside compressor buildings. Continue to install cable tray and wiring. Continue to install insulation. Continue construction on the warehouse building and office building expansion. Install miscellaneous platforms and ladders.

**Garden Creek III:** Minimal staffing this week. Continue installing insulation. Continue construction on compressor buildings and installing some equipment.

### Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	92 %	Buildings	52 %
Admin. Bldg	36 %	Plant Electrical Power	32 %
Mechanical	58 %	Instrumentation	15 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	82 %	Buildings	35 %
Warehouse	48 %	Plant Electrical Power	0 %
Mechanical	18 %	Instrumentation	0 %

<b>Project Site Safety</b>
Zero Tolerance Safety Policy Onsite

<b>Comments</b>
Snow removal as required.

<b>Signatory</b>	<b>Date</b>
Russ Clark	3/11/14



## Weekly Construction Progress Report

**Case #:** PU-12-656  
**Project:** Garden Creek II & III  
**Week Ending:** February 23, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

### Brief Description of Week's Activities

**Garden Creek II:** Continued to install aboveground piping in the main plant area and inside the compressor buildings. Install cable tray and wiring and continue installing insulation. Continue construction on the warehouse building. Continue construction on the office building expansion. Complete electrical work installation in warehouse.

**Garden Creek III:** Minimal staffing this week. Work on aboveground piping inside compressor buildings.

### Significant Work Activity for Next Week

**Garden Creek II:** Continue to install aboveground piping in the main plant area and inside compressor buildings. Continue to install cable tray and wiring. Continue to install insulation. Continue construction on the warehouse building and office building expansion. Install miscellaneous platforms and ladders.

**Garden Creek III:** Minimal staffing this week. Continue installing insulation. Continue construction on compressor buildings and installing some equipment.

### Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	92 %	Buildings	50 %
Admin. Bldg	34 %	Plant Electrical Power	30 %
Mechanical	55 %	Instrumentation	14 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	81 %	Buildings	34 %
Warehouse	46 %	Plant Electrical Power	0 %
Mechanical	17 %	Instrumentation	0 %

<b>Project Site Safety</b>
Zero Tolerance Safety Policy Onsite

<b>Comments</b>
Snow removal as required.

<b>Signatory</b>	<b>Date</b>
Russ Clark	3/11/14