



## Weekly Construction Progress Report

**Case #:** PU-12-656  
**Project:** Garden Creek II & III  
**Week Ending:** March 16, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

### Brief Description of Week's Activities

**Garden Creek II:** Continued to install aboveground piping in the main plant area and inside the compressor buildings. Install cable tray and wiring and continue installing insulation. Continue electrical installation on the warehouse building. Weld out the convection box on the hot oil heater. Continue construction on the office building expansion.

**Garden Creek III:** Minimal staffing this week. Continue installing vessel insulation. Work on aboveground piping inside compressor buildings.

### Significant Work Activity for Next Week

**Garden Creek II:** Continue to install aboveground piping in the main plant area and inside compressor buildings. Continue to install cable tray and wiring. Continue to install insulation. Continue construction on the warehouse building and office building expansion. Install miscellaneous platforms and ladders.

**Garden Creek III:** Minimal staffing this week. Continue installing insulation. Continue construction on compressor buildings and installing some equipment.

### Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	94 %	Buildings	56 %
Admin. Bldg	58 %	Plant Electrical Power	37 %
Mechanical	65 %	Instrumentation	19 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	84 %	Buildings	40 %
Warehouse	70 %	Plant Electrical Power	0 %
Mechanical	20 %	Instrumentation	0 %

<b>Project Site Safety</b>
Zero Tolerance Safety Policy Onsite

<b>Comments</b>

<b>Signatory</b>	<b>Date</b>
Russ Clark	3/20/14



## Weekly Construction Progress Report

**Case #:** PU-12-656  
**Project:** Garden Creek II & III  
**Week Ending:** March 9, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities
<p><b>Garden Creek II:</b> Continued to install aboveground piping in the main plant area and inside the compressor buildings. Install cable tray and wiring and continue installing insulation. Continue electrical installation on the warehouse building. Weld out the convection box on the hot oil heater. Continue construction on the office building expansion.</p> <p><b>Garden Creek III:</b> Minimal staffing this week. Continue installing vessel insulation. Work on aboveground piping inside compressor buildings.</p>

Significant Work Activity for Next Week
<p><b>Garden Creek II:</b> Continue to install aboveground piping in the main plant area and inside compressor buildings. Continue to install cable tray and wiring. Continue to install insulation. Continue construction on the warehouse building and office building expansion. Install miscellaneous platforms and ladders.</p> <p><b>Garden Creek III:</b> Minimal staffing this week. Continue installing insulation. Continue construction on compressor buildings and installing some equipment.</p>

Garden Creek II Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	94 %	Buildings	56 %
Admin. Bldg	45 %	Plant Electrical Power	32 %
Mechanical	61 %	Instrumentation	17 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	84 %	Buildings	38 %
Warehouse	60 %	Plant Electrical Power	0 %
Mechanical	19 %	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments

Signatory	Date
Russ Clark	3/20/14