



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: April 6, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities

Garden Creek II: Continued to install aboveground piping in the main plant area and inside the compressor buildings. Continue to install cable tray, pull cable and continue installing insulation. Continue electrical installation on the warehouse building. Began terminations in PDC building when foul weather prevented pulling cable. Continue construction on the office building expansion. Tested the fire alarm system in the office building. Performed site dewatering work as necessary.

Garden Creek III: Minimal staffing this week. Continue installing vessel insulation. Continue to install cable tray. Work on aboveground piping inside compressor buildings. Performed site dewatering work.

Significant Work Activity for Next Week

Garden Creek II: Continue to install aboveground piping in the main plant area and inside compressor buildings. Continue to install cable tray, pull cable and wiring terminations. Continue to install insulation. Continue construction on the warehouse building and office building expansion. Install miscellaneous platforms and ladders.

Garden Creek III: Minimal staffing this week. Continue installing insulation. Continue construction on compressor buildings and installing some equipment.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	94 %	Buildings	67 %
Admin. Bldg	70 %	Plant Electrical Power	44 %
Mechanical	76 %	Instrumentation	30 %



ONEOK
ROCKIES MIDSTREAM
A SUBSIDIARY OF ONEOK PARTNERS

Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	86 %	Buildings	52 %
Warehouse	87 %	Plant Electrical Power	2 %
Mechanical	25 %	Instrumentation	3 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Took advantage of good weather and worked on Sunday. Site is still covered with mud and water.

Signatory	Date
Russ Clark	4/10/14



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: March 30, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities

Garden Creek II: Continued to install aboveground piping in the main plant area and inside the compressor buildings. Continue to install cable tray, pull cable and continue installing insulation. Continue electrical installation on the warehouse building. Began terminations in PDC building when foul weather prevented pulling cable. Continue construction on the office building expansion. Performed site dewatering work as necessary.

Garden Creek III: Minimal staffing this week. Continue installing vessel insulation. Continue to install cable tray. Work on aboveground piping inside compressor buildings. Performed site dewatering work.

Significant Work Activity for Next Week

Garden Creek II: Continue to install aboveground piping in the main plant area and inside compressor buildings. Continue to install cable tray, pull cable and wiring terminations. Continue to install insulation. Continue construction on the warehouse building and office building expansion. Install miscellaneous platforms and ladders.

Garden Creek III: Minimal staffing this week. Continue installing insulation. Continue construction on compressor buildings and installing some equipment.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	94 %	Buildings	63 %
Admin. Bldg	67 %	Plant Electrical Power	42 %
Mechanical	73 %	Instrumentation	26 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	86 %	Buildings	48 %
Warehouse	82 %	Plant Electrical Power	2 %
Mechanical	23 %	Instrumentation	2 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Took advantage of good weather and worked on Sunday. Site is in thaw and covered with mud and water.

Signatory	Date
Russ Clark	4/10/14



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: March 23, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities

Garden Creek II: Continued to install aboveground piping in the main plant area and inside the compressor buildings. Continue to install cable tray, pull cable and continue installing insulation. Continue electrical installation on the warehouse building. Continue construction on the office building expansion. Performed site dewatering work as necessary.

Garden Creek III: Minimal staffing this week. Continue installing vessel insulation. Began installing cable tray. Work on aboveground piping inside compressor buildings. Performed site dewatering work.

Significant Work Activity for Next Week

Garden Creek II: Continue to install aboveground piping in the main plant area and inside compressor buildings. Continue to install cable tray, pull cable and wiring. Continue to install insulation. Continue construction on the warehouse building and office building expansion. Install miscellaneous platforms and ladders.

Garden Creek III: Minimal staffing this week. Continue installing insulation. Continue construction on compressor buildings and installing some equipment.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	94 %	Buildings	60 %
Admin. Bldg	64 %	Plant Electrical Power	39 %
Mechanical	70 %	Instrumentation	22 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	86 %	Buildings	43 %
Warehouse	76 %	Plant Electrical Power	2 %
Mechanical	22 %	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Night shift for electrical work started on 3/17. Took advantage of good weather and worked on Sunday. Site is in thaw and covered with mud and water.

Signatory	Date
Russ Clark	4/10/14