



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: April 20, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities

Garden Creek II: Continued to install aboveground piping in the main plant area and inside the compressor buildings. Continue to install cable tray, pull cable and continue installing insulation. Continue electrical installation on the warehouse building. Began terminations in PDC building when foul weather prevented pulling cable. Continue construction on the office building expansion. Performed site dewatering work as necessary.

Garden Creek III: Minimal staffing this week. Continue installing vessel insulation. Continue to install cable tray. Work on aboveground piping inside compressor buildings. Offloaded hot oil heater and set the flare.

Significant Work Activity for Next Week

Garden Creek II: Continue to install aboveground piping in the main plant area and inside compressor buildings. Continue to install cable tray, pull cable and wiring terminations. Continue to install insulation. Continue construction on the warehouse building and office building expansion. Install miscellaneous platforms and ladders.

Garden Creek III: Began increasing staffing this week. Continue installing insulation. Continue construction on compressor buildings and installing some equipment. Continue to install aboveground piping and cable tray.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	96 %	Buildings	75 %
Admin. Bldg	80 %	Plant Electrical Power	49 %
Mechanical	82 %	Instrumentation	37 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	90 %	Buildings	59 %
Warehouse	94 %	Plant Electrical Power	5 %
Mechanical	30 %	Instrumentation	6 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Took advantage of good weather and worked on Sunday.

Signatory	Date
Russ Clark	4/30/14