



## Weekly Construction Progress Report

**Case #:** PU-12-656  
**Project:** Garden Creek II & III  
**Week Ending:** April 13, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

### Brief Description of Week's Activities

**Garden Creek II:** Continued to install aboveground piping in the main plant area and inside the compressor buildings. Continue to install cable tray, pull cable and continue installing insulation. Continue electrical installation on the warehouse building. Began terminations in PDC building when foul weather prevented pulling cable. Continue construction on the office building expansion. Performed site dewatering work as necessary.

**Garden Creek III:** Minimal staffing this week. Continue installing vessel insulation. Continue to install cable tray. Work on aboveground piping inside compressor buildings. Performed site dewatering work.

### Significant Work Activity for Next Week

**Garden Creek II:** Continue to install aboveground piping in the main plant area and inside compressor buildings. Continue to install cable tray, pull cable and wiring terminations. Continue to install insulation. Continue construction on the warehouse building and office building expansion. Install miscellaneous platforms and ladders.

**Garden Creek III:** Began increasing staffing this week. Continue installing insulation. Continue construction on compressor buildings and installing some equipment. Began installing aboveground piping and cable tray.

### Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	94 %	Buildings	70 %
Admin. Bldg	78 %	Plant Electrical Power	46 %
Mechanical	79 %	Instrumentation	33 %



**ONEOK**  
ROCKIES MIDSTREAM  
A SUBSIDIARY OF ONEOK PARTNERS

<b>Garden Creek III Completion Percentiles</b>			
<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	88 %	Buildings	56 %
Warehouse	90 %	Plant Electrical Power	3 %
Mechanical	28 %	Instrumentation	4 %

<b>Project Site Safety</b>
Zero Tolerance Safety Policy Onsite

<b>Comments</b>
Took advantage of good weather and worked on Sunday.

<b>Signatory</b>	<b>Date</b>
Russ Clark	4/30/14