



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: June 1, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities

Garden Creek II: Continue pneumatic testing and line blows of piping in the main plant area and inside the compressor buildings. Instrumentation terminations have been completed but need to be verified through loop checks. Performed site dewatering work as necessary. Begin walkdowns of plant systems. Continue loop checks of plant instrumentation. All plant foundations are now completed.

Garden Creek III: Continue installing vessel insulation. Continue to install cable tray. Work on aboveground piping and installing pipe rack.

Significant Work Activity for Next Week

Garden Creek II: Continue to test aboveground piping in the main plant area and inside compressor buildings. Continue to make wiring terminations in the field and PDC building. Continue to install insulation.

Garden Creek III: Continue installing insulation. Continue construction on compressor buildings and installing some equipment. Continue to install aboveground piping and cable tray.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	99 %	Final Site Cleanup	0 %
Plant Foundations	100 %	Buildings	97 %
Admin. Bldg	95 %	Plant Electrical Power	80 %
Mechanical	97 %	Instrumentation	70 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	95 %	Buildings	71 %
Warehouse	99 %	Plant Electrical Power	19 %
Mechanical	41 %	Instrumentation	15 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Shifted electrical manpower from GC III this week to complete installations.

Signatory	Date
Russ Clark	6/10/14



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: May 25, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities

Garden Creek II: Continue pneumatic testing and line blows of piping in the main plant area and inside the compressor buildings. Continue terminations in PDC building and in the field. Performed site dewatering work as necessary. Begin walkdowns of utility systems. Begin loop checks of plant instrumentation.

Garden Creek III: Continue installing vessel insulation. Continue to install cable tray. Work on aboveground piping and installing pipe rack.

Significant Work Activity for Next Week

Garden Creek II: Continue to test aboveground piping in the main plant area and inside compressor buildings. Continue to make wiring terminations in the field and PDC building. Continue to install insulation.

Garden Creek III: Continue installing insulation. Continue construction on compressor buildings and installing some equipment. Continue to install aboveground piping and cable tray.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	99 %	Buildings	94 %
Admin. Bldg	95 %	Plant Electrical Power	74 %
Mechanical	94 %	Instrumentation	63 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	95 %	Buildings	71 %
Warehouse	99 %	Plant Electrical Power	19 %
Mechanical	41 %	Instrumentation	15 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Reduced manpower over Memorial Day weekend.

Signatory	Date
Russ Clark	6/9/14



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: May 18, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities

Garden Creek II: Continue pneumatic testing and line blows of piping in the main plant area and inside the compressor buildings. Continue terminations in PDC building and in the field. Performed site dewatering work as necessary.

Garden Creek III: Continue installing vessel insulation. Continue to install cable tray. Work on aboveground piping and installing pipe rack. Install downcomer on one fractionation column.

Significant Work Activity for Next Week

Garden Creek II: Continue to test aboveground piping in the main plant area and inside compressor buildings. Continue to make wiring terminations in the field and PDC building. Continue to install insulation.

Garden Creek III: Continue installing insulation. Continue construction on compressor buildings and installing some equipment. Continue to install aboveground piping and cable tray.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	99 %	Buildings	88 %
Admin. Bldg	93 %	Plant Electrical Power	68 %
Mechanical	92 %	Instrumentation	57 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	95 %	Buildings	69 %
Warehouse	99 %	Plant Electrical Power	16 %
Mechanical	39 %	Instrumentation	14 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments

Signatory	Date
Russ Clark	6/9/14



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: May 11, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities

Garden Creek II: Began pneumatic testing and line blows of piping in the main plant area and inside the compressor buildings. Contractor continues to pull cable and continue installing insulation. Complete electrical installation on the warehouse building. Continue terminations in PDC building. Complete physical construction on the office building expansion. Performed site dewatering work as necessary.

Garden Creek III: Continue installing vessel insulation. Continue to install cable tray. Work on aboveground piping and installing pipe rack. Set modules on top of the cryogenic portion of the facility.

Significant Work Activity for Next Week

Garden Creek II: Continue to test aboveground piping in the main plant area and inside compressor buildings. Complete cable pulls. Continue to make wiring terminations in the field and PDC building. Continue to install insulation. Install miscellaneous platforms and ladders.

Garden Creek III: Continue increasing staffing this week. Continue installing insulation. Continue construction on compressor buildings and installing some equipment. Continue to install aboveground piping and cable tray.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	99 %	Buildings	87 %
Admin. Bldg	92 %	Plant Electrical Power	67 %
Mechanical	91 %	Instrumentation	55 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	95 %	Buildings	68 %
Warehouse	99 %	Plant Electrical Power	15 %
Mechanical	38 %	Instrumentation	13 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments

Signatory	Date
Russ Clark	6/9/14