



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: June 29, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities

Garden Creek II: Performed site dewatering work as necessary. Continued walkdowns of plant systems. Continue loop checks of plant instrumentation. Mechanical punch list items are being worked as identified by the group. Electrical punch list items are being worked as identified by the group. Continue to install insulation.

Garden Creek III: Continue installing vessel insulation. Continue to install cable tray. Continue wire pulls and begin installing instruments. Continue to install lighting. Work on aboveground piping and installing pipe rack.

Significant Work Activity for Next Week

Garden Creek II: Continue to walk down plant for electrical and mechanical issues. Continue loop checks of plant instrumentation. Continue to install insulation.

Garden Creek III: Continue installing insulation. Continue construction on compressor buildings and installing some equipment. Continue to install aboveground piping and cable tray. Continue to pull wire, install instruments, and install lighting.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	99 %	Final Site Cleanup	0 %
Plant Foundations	100 %	Buildings	99 %
Admin. Bldg	96 %	Plant Electrical Power	100 %
Mechanical	99 %	Instrumentation	87 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	95 %	Buildings	84 %
Warehouse	99 %	Plant Electrical Power	32 %
Mechanical	50 %	Instrumentation	25 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Lost three days to weather this week.

Signatory	Date
Russ Clark	7/14/14



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: June 22, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities

Garden Creek II: Performed site dewatering work as necessary. Continued walkdowns of plant systems. Continue loop checks of plant instrumentation. Mechanical punch list items are being worked as identified by the group. Electrical punch list items are being worked as identified by the group. Continue to install insulation.

Garden Creek III: Continue installing vessel insulation. Continue to install cable tray. Continue wire pulls and begin installing instruments. Continue to install lighting. Work on aboveground piping and installing pipe rack.

Significant Work Activity for Next Week

Garden Creek II: Continue to walk down plant for electrical and mechanical issues. Continue loop checks of plant instrumentation. Continue to install insulation.

Garden Creek III: Continue installing insulation. Continue construction on compressor buildings and installing some equipment. Continue to install aboveground piping and cable tray. Continue to pull wire, install instruments, and install lighting.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	99 %	Final Site Cleanup	0 %
Plant Foundations	100 %	Buildings	99 %
Admin. Bldg	96 %	Plant Electrical Power	100 %
Mechanical	99 %	Instrumentation	85 %




Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	95 %	Buildings	81 %
Warehouse	99 %	Plant Electrical Power	30 %
Mechanical	49 %	Instrumentation	23 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Weather shortened work one day this week.

Signatory	Date
Russ Clark	7/14/14



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: June 15, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities

Garden Creek II: Performed site dewatering work as necessary. Continued walkdowns of plant systems. Continue loop checks of plant instrumentation. Mechanical punch list items are being worked as identified by the group. Electrical punch list items are being worked as identified by the group. Continue to install insulation.

Garden Creek III: Continue installing vessel insulation. Continue to install cable tray. Continue wire pulls and begin installing instruments. Install lighting. Work on aboveground piping and installing pipe rack.

Significant Work Activity for Next Week

Garden Creek II: Continue to walk down plant for electrical and mechanical issues. Continue loop checks of plant instrumentation. Continue to install insulation.

Garden Creek III: Continue installing insulation. Continue construction on compressor buildings and installing some equipment. Continue to install aboveground piping and cable tray. Continue to pull wire, install instruments, and install lighting.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	99 %	Final Site Cleanup	0 %
Plant Foundations	100 %	Buildings	99 %
Admin. Bldg	95 %	Plant Electrical Power	90 %
Mechanical	99 %	Instrumentation	80 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	95 %	Buildings	78 %
Warehouse	99 %	Plant Electrical Power	25 %
Mechanical	46 %	Instrumentation	20 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Weather impeded construction work this week

Signatory	Date
Russ Clark	7/14/14



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: June 8, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities

Garden Creek II: Completed pneumatic testing and line blows of piping. Performed site dewatering work as necessary. Continued walkdowns of plant systems. Continue loop checks of plant instrumentation. Mechanical punch list items are being worked as identified by the group. Continue to install insulation.

Garden Creek III: Continue installing vessel insulation. Continue to install cable tray. Begin wire pulls. Work on aboveground piping and installing pipe rack.

Significant Work Activity for Next Week

Garden Creek II: Continue to walk down plant. Continue loop checks of plant instrumentation. Continue to install insulation.

Garden Creek III: Continue installing insulation. Continue construction on compressor buildings and installing some equipment. Continue to install aboveground piping and cable tray.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	99 %	Final Site Cleanup	0 %
Plant Foundations	100 %	Buildings	99 %
Admin. Bldg	95 %	Plant Electrical Power	85 %
Mechanical	99 %	Instrumentation	75 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	95 %	Buildings	74 %
Warehouse	99 %	Plant Electrical Power	23 %
Mechanical	44 %	Instrumentation	18 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Weather impeded construction work this week

Signatory	Date
Russ Clark	7/14/14



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: June 1, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities

Garden Creek II: Continue pneumatic testing and line blows of piping in the main plant area and inside the compressor buildings. Instrumentation terminations have been completed but need to be verified through loop checks. Performed site dewatering work as necessary. Begin walkdowns of plant systems. Continue loop checks of plant instrumentation. All plant foundations are now completed.

Garden Creek III: Continue installing vessel insulation. Continue to install cable tray. Work on aboveground piping and installing pipe rack.

Significant Work Activity for Next Week

Garden Creek II: Continue to test aboveground piping in the main plant area and inside compressor buildings. Continue to make wiring terminations in the field and PDC building. Continue to install insulation.

Garden Creek III: Continue installing insulation. Continue construction on compressor buildings and installing some equipment. Continue to install aboveground piping and cable tray.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	99 %	Final Site Cleanup	0 %
Plant Foundations	100 %	Buildings	97 %
Admin. Bldg	95 %	Plant Electrical Power	80 %
Mechanical	97 %	Instrumentation	70 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	95 %	Buildings	71 %
Warehouse	99 %	Plant Electrical Power	19 %
Mechanical	41 %	Instrumentation	15 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Shifted electrical manpower from GC III this week to complete installations.

Signatory	Date
Russ Clark	6/10/14