

## ONEOK Garden Creek II & III

### Fourth Construction Inspection – 08/04/2014

#### PCS Case No. PU-12-656

Bartlett & West (B&W) conducted a fourth onsite inspection of the ONEOK Garden Creek II & III Station (Case No. PU-12-656) on August 4<sup>th</sup>, 2014. B&W inspector Dan Christenson met with Linde's Construction Site Manager, David Ballard. A construction site tour was conducted and construction progress was discussed.

Commercial handover for Garden Creek II (GC II) took place on July 25<sup>th</sup> and Garden Creek III (GC III) is scheduled for commercial handover in October. During the third construction inspection it was noted that GC II & III were fenced off from Garden Creek I (GC I), GC III is now fenced off from GC I & II. Discussions with Mr. Ballard indicated that Linde is in compliance with all necessary permits. Some construction activities noted during the site visit ranged from electrical wiring, concrete pouring, piping, and crane work. The site has sufficient drainage characteristics and all retention ponds, silt fencing, and rip rap are structurally adequate. The site has more than one access gate, however only the main entrance along the east border was open and being used for entry/ exit operations. Roadways within the construction site are in good condition and were clear of hazards. Seeding and reclamation is being conducted within the construction site boundaries. No issues were found with the construction activities during this site visit.

The following was taken from the most recently submitted Weekly Construction Progress Report provided by ONEOK in July 2014:

**Garden Creek II:** Continue to walk down plant for electrical and mechanical issues. Continue loop checks of plant instrumentation. Continue to install insulation.

**Garden Creek III:** Continue installing insulation. Continue construction on compressor buildings and installing some equipment. Continue to install aboveground piping and cable tray. Continue to pull wire, install instruments, and install lighting.

**Garden Creek II**

<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
Site preparation	99 %	Final Site Cleanup	0 %
Plant Foundations	100 %	Buildings	99 %
Admin. Bldg	96 %	Plant Electrical Power	100 %
Mechanical	99 %	Instrumentation	87 %

**Garden Creek III**

<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	95 %	Buildings	84 %
Warehouse	99 %	Plant Electrical Power	32 %
Mechanical	50 %	Instrumentation	25 %

The following are the photographs, with descriptions, that were taken during the site visit:



Figure 1. View from the northeast corner of GC III looking southwest



Figure 2. View from the southeast corner of GC III looking northwest



Figure 3. View of GC II near the west border of GC III looking west



Figure 4. View from the southwest corner of GC III looking northwest towards GC II



Figure 5. View near the east border of Garden Creek III looking west