



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: August 3, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities

Garden Creek II: Performed site dewatering work as necessary. Complete functional checkout of the plant. Started purging plant of nitrogen. Commissioned the flare and dehydration heater. Began to commission the hot oil heater. Prepared residue compressors to run. Began to load propane into the refrigerant system.

Garden Creek III: Continue installing vessel insulation. Continue to install cable tray. Continue wire pulls and begin installing instruments. Continue to install lighting. Work on aboveground piping and installing pipe rack. Continue installing structural steel in residue compressor building. Continue pneumatic testing and cleaning out piping on completed systems.

Significant Work Activity for Next Week

Garden Creek II: Complete the plant purge of nitrogen with natural gas. Commission the hot oil heater and dehydration system. Prepare stabilizer compressors to be run. Complete loading the propane into the refrigerant system.

Garden Creek III: Continue installing insulation. Continue to install aboveground piping and cable tray. Continue to pull wire, install instruments, and install lighting. Continue installing structural steel in compressor buildings.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	55 %
Plant Foundations	100 %	Buildings	100 %
Admin. Bldg	98 %	Plant Electrical Power	100 %
Mechanical	100 %	Instrumentation	100 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	95 %	Buildings	92 %
Warehouse	100 %	Plant Electrical Power	50 %
Mechanical	68 %	Instrumentation	46 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments

Signatory	Date
Russ Clark	8/11/14



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: July 27, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities
<p>Garden Creek II: Performed site dewatering work as necessary. Completed walkdowns of plant systems. Mechanical and electrical punch list items necessary to start-up the plant have been completed. Continue working on functional checkout of systems. Continue work on final roadways in the plant.</p> <p>Garden Creek III: Continue installing vessel insulation. Continue to install cable tray. Continue wire pulls and begin installing instruments. Continue to install lighting. Work on aboveground piping and installing pipe rack. Continue installing structural steel in residue compressor building. Continue pneumatic testing and cleaning out piping on completed systems.</p>

Significant Work Activity for Next Week
<p>Garden Creek II: Purge plant of nitrogen with natural gas. Commission the flare, dehydration heater, hot oil heater and dehydration system. Prepare residue compressors to be run.</p> <p>Garden Creek III: Continue installing insulation. Continue to install aboveground piping and cable tray. Continue to pull wire, install instruments, and install lighting. Continue installing structural steel in compressor buildings.</p>

Garden Creek II Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	45 %
Plant Foundations	100 %	Buildings	100 %
Admin. Bldg	98 %	Plant Electrical Power	100 %
Mechanical	100 %	Instrumentation	100 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	95 %	Buildings	90 %
Warehouse	100 %	Plant Electrical Power	47 %
Mechanical	65 %	Instrumentation	42 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments

Signatory	Date
Russ Clark	8/11/14



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: July 20, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities
<p>Garden Creek II: Performed site dewatering work as necessary. Continued walkdowns of plant systems. Mechanical punch list items are being worked as identified by the group. Electrical punch list items are being worked as identified by the group. Continue working on functional checkout of systems. Continue work on final roadways in the plant. Installed fencing between GC II and III.</p> <p>Garden Creek III: Continue installing vessel insulation. Continue to install cable tray. Continue wire pulls and begin installing instruments. Continue to install lighting. Work on aboveground piping and installing pipe rack. Continue installing structural steel in residue compressor building. Continue pneumatic testing and cleaning out piping on completed systems.</p>

Significant Work Activity for Next Week
<p>Garden Creek II: Continue to walk down plant for electrical and mechanical issues. Continue functional checks of plant systems.</p> <p>Garden Creek III: Continue installing insulation. Continue to install aboveground piping and cable tray. Continue to pull wire, install instruments, and install lighting. Continue installing structural steel in compressor buildings.</p>

Garden Creek II Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	99 %	Final Site Cleanup	30 %
Plant Foundations	100 %	Buildings	99 %
Admin. Bldg	98 %	Plant Electrical Power	100 %
Mechanical	100 %	Instrumentation	100 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	95 %	Buildings	86 %
Warehouse	99 %	Plant Electrical Power	42 %
Mechanical	61 %	Instrumentation	38 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments

Signatory	Date
Russ Clark	8/11/14



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: July 13, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities
<p>Garden Creek II: Performed site dewatering work as necessary. Continued walkdowns of plant systems.. Mechanical punch list items are being worked as identified by the group. Electrical punch list items are being worked as identified by the group. Continue working on functional checkout of systems. Began work on final roadways in the plant.</p> <p>Garden Creek III: Continue installing vessel insulation. Continue to install cable tray. Continue wire pulls and begin installing instruments. Continue to install lighting. Work on aboveground piping and installing pipe rack. Continue installing structural steel in residue compressor building. Began pneumatic testing and cleaning out piping.</p>

Significant Work Activity for Next Week
<p>Garden Creek II: Continue to walk down plant for electrical and mechanical issues. Continue functional checks of plant systems. Install fencing between GC II and III.</p> <p>Garden Creek III: Continue installing insulation. Continue to install aboveground piping and cable tray. Continue to pull wire, install instruments, and install lighting. Continue installing structural steel in compressor buildings.</p>

Garden Creek II Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	99 %	Final Site Cleanup	15 %
Plant Foundations	100 %	Buildings	99 %
Admin. Bldg	97 %	Plant Electrical Power	100 %
Mechanical	100 %	Instrumentation	100 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	95 %	Buildings	86 %
Warehouse	99 %	Plant Electrical Power	39 %
Mechanical	58 %	Instrumentation	35 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments

Signatory	Date
Russ Clark	8/11/14



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: July 6, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities
<p>Garden Creek II: Performed site dewatering work as necessary. Continued walkdowns of plant systems. Completed loop checks of plant instrumentation. Mechanical punch list items are being worked as identified by the group. Electrical punch list items are being worked as identified by the group. Completed installing insulation but teams will travel from GC III to support punchlist rework. Begin working on functional checkout of systems.</p> <p>Garden Creek III: Continue installing vessel insulation. Continue to install cable tray. Continue wire pulls and begin installing instruments. Continue to install lighting. Work on aboveground piping and installing pipe rack. Begin installing structural steel in residue compressor building.</p>

Significant Work Activity for Next Week
<p>Garden Creek II: Continue to walk down plant for electrical and mechanical issues. Continue functional checks of plant systems.</p> <p>Garden Creek III: Continue installing insulation. Continue to install aboveground piping and cable tray. Continue to pull wire, install instruments, and install lighting. Continue installing structural steel in compressor buildings.</p>

Garden Creek II Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	99 %	Final Site Cleanup	0 %
Plant Foundations	100 %	Buildings	99 %
Admin. Bldg	96 %	Plant Electrical Power	100 %
Mechanical	100 %	Instrumentation	95 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	95 %	Buildings	84 %
Warehouse	99 %	Plant Electrical Power	36 %
Mechanical	55 %	Instrumentation	30 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Lost one day due to weather, worked July 4 holiday

Signatory	Date
Russ Clark	8/11/14