



## Weekly Construction Progress Report

**Case #:** PU-12-656  
**Project:** Garden Creek II & III  
**Week Ending:** September 14, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Jerry Pete	Linde Process	---	337-368-5438
Site Foreman	Dan McGowin	Linde Process	---	251-753-5526
Proj. Manager	Kyle Corrie	ORM	918-561-8006	918-704-2752
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities
<b>Garden Creek II:</b> Continue processing gas at design capacity. <b>Garden Creek III:</b> Continue installing insulation. Continue installing aboveground piping and cable tray. Continue pulling wire, installing instruments, and installing lighting. Finished terminations in the PDC building. Continue cleaning out piping and leak testing completed systems. Began loop checks on instrumentation

Significant Work Activity for Next Week
<b>Garden Creek II:</b> Continue processing gas at design capacity. <b>Garden Creek III:</b> Continue installing insulation. Continue installing aboveground piping and cable tray. Continue pulling wire, installing instruments, and installing lighting. Continue cleaning out piping and leak testing completed systems.

Garden Creek II Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	100 %
Plant Foundations	100 %	Buildings	100 %
Admin. Bldg	100 %	Plant Electrical Power	100 %
Mechanical	100 %	Instrumentation	100 %

Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	98 %	Final Site Cleanup	15 %
Plant Foundations	98 %	Buildings	98 %
Warehouse	100 %	Plant Electrical Power	80 %
Mechanical	86 %	Instrumentation	75 %



<b>Project Site Safety</b>
Zero Tolerance Safety Policy Onsite

<b>Comments</b>

<b>Signatory</b>	<b>Date</b>
Kyle Corrie	9/20/14



## Weekly Construction Progress Report

**Case #:** PU-12-656  
**Project:** Garden Creek II & III  
**Week Ending:** August 10, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Kyle Corrie	ORM	918-561-8006	918-704-2752
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities
<p><b>Garden Creek II:</b> Performed site dewatering work as necessary. Completed nitrogen purge. Began sweet gas purge and dryout. Commissioned the residue compressors, regen compressors, hot oil heater, and hot oil pumps. Loaded propane into the refrigerant system.</p> <p><b>Garden Creek III:</b> Continue installing insulation. Continue to install cable tray. Continue wire pulls and begin installing instruments. Continue to install lighting. Work on aboveground piping and installing pipe rack. Continue installing structural steel in residue compressor building. Continue pneumatic testing and cleaning out piping on completed systems.</p>

Significant Work Activity for Next Week
<p><b>Garden Creek II:</b> Complete plant dryout. Bring raw inlet gas into the plant. Commission the stabilizer system and cryo system in JT mode.</p> <p><b>Garden Creek III:</b> Continue installing insulation. Continue to install aboveground piping and cable tray. Continue to pull wire, install instruments, and install lighting. Continue installing structural steel in compressor buildings. Continue pneumatic testing and cleaning out piping on completed systems. Begin terminations in the PDC building.</p>

Garden Creek II Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	70 %
Plant Foundations	100 %	Buildings	100 %
Admin. Bldg	99 %	Plant Electrical Power	100 %
Mechanical	100 %	Instrumentation	100 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	97 %	Final Site Cleanup	0 %
Plant Foundations	96 %	Buildings	94 %
Warehouse	100 %	Plant Electrical Power	55 %
Mechanical	71 %	Instrumentation	50 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments

Signatory	Date
Kyle Corrie	9/20/14



## Weekly Construction Progress Report

**Case #:** PU-12-656  
**Project:** Garden Creek II & III  
**Week Ending:** September 7, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Jerry Pete	Linde Process	---	337-368-5438
Site Foreman	Dan McGowin	Linde Process	---	251-753-5526
Proj. Manager	Kyle Corrie	ORM	918-561-8006	918-704-2752
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

### Brief Description of Week's Activities

**Garden Creek II:** Continue processing gas at design capacity.

**Garden Creek III:** Continue installing insulation. Continue installing aboveground piping and cable tray. Continue pulling wire, installing instruments, and installing lighting. Continue terminations in the PDC building. Finished pneumatic testing and continued cleaning out piping on completed systems. Began leak tests on completed systems.

### Significant Work Activity for Next Week

**Garden Creek II:** Continue processing gas at design capacity.

**Garden Creek III:** Continue installing insulation. Continue installing aboveground piping and cable tray. Continue pulling wire, installing instruments, and installing lighting. Finish terminations in the PDC building. Continue cleaning out piping and leak tests on completed systems. Begin loop checks on instrumentation.

### Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	100 %
Plant Foundations	100 %	Buildings	100 %
Admin. Bldg	100 %	Plant Electrical Power	100 %
Mechanical	100 %	Instrumentation	100 %

### Garden Creek III Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	98 %	Final Site Cleanup	5 %
Plant Foundations	97 %	Buildings	98 %
Warehouse	100 %	Plant Electrical Power	75 %
Mechanical	83 %	Instrumentation	70 %



Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments

Signatory	Date
Kyle Corrie	9/20/14



## Weekly Construction Progress Report

**Case #:** PU-12-656  
**Project:** Garden Creek II & III  
**Week Ending:** August 31, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Jerry Pete	Linde Process	---	337-368-5438
Site Foreman	Dan McGowin	Linde Process	---	251-753-5526
Proj. Manager	Kyle Corrie	ORM	918-561-8006	918-704-2752
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities
<p><b>Garden Creek II:</b> Continue processing gas at design capacity.</p> <p><b>Garden Creek III:</b> Continue installing insulation. Continue to install aboveground piping and cable tray. Continue pulling wire, installing instruments, and installing lighting. Continue terminations in the PDC building. Finished installing structural steel in compressor buildings. Continue pneumatic testing and cleaning out piping on completed systems.</p>

Significant Work Activity for Next Week
<p><b>Garden Creek II:</b> Continue processing gas at design capacity.</p> <p><b>Garden Creek III:</b> Continue installing insulation. Continue to install aboveground piping and cable tray. Continue to pull wire, install instruments, and install lighting. Continue terminations in the PDC building. Finish pneumatic testing and continue cleaning out piping on completed systems. Begin leak tests.</p>

Garden Creek II Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	100 %
Plant Foundations	100 %	Buildings	100 %
Admin. Bldg	100 %	Plant Electrical Power	100 %
Mechanical	100 %	Instrumentation	100 %

Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	97 %	Final Site Cleanup	0 %
Plant Foundations	97 %	Buildings	98 %
Warehouse	100 %	Plant Electrical Power	70 %
Mechanical	80 %	Instrumentation	65 %



<b>Project Site Safety</b>
Zero Tolerance Safety Policy Onsite

<b>Comments</b>

<b>Signatory</b>	<b>Date</b>
Kyle Corrie	9/20/14



## Weekly Construction Progress Report

**Case #:** PU-12-656  
**Project:** Garden Creek II & III  
**Week Ending:** August 17, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Kyle Corrie	ORM	918-561-8006	918-704-2752
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities
<p><b>Garden Creek II:</b> Performed site dewatering work as necessary. Continued site cleanup. Completed sweet gas purge and dryout. Brought raw inlet gas to the plant and started making products. Commissioned the stabilizer system. Commissioned the cryo system in JT mode. Began commissioning the expander.</p> <p><b>Garden Creek III:</b> Continue installing insulation. Continue installing cable tray. Continue wire pulls and installing instruments. Continue installing lighting. Began terminations in the PDC building. Work on aboveground piping and installing pipe rack. Continue installing structural steel in residue compressor building. Continue pneumatic testing and cleaning out piping on completed systems.</p>

Significant Work Activity for Next Week
<p><b>Garden Creek II:</b> Finish commissioning the cryo system with expander. Process gas at design capacity. Finish site cleanup.</p> <p><b>Garden Creek III:</b> Continue pneumatic testing and line blows of piping. Continue installing insulation. Continue to install aboveground piping and cable tray. Continue to pull wire, install instruments, and install lighting. Continue terminations in the PDC building. Continue installing structural steel in compressor buildings.</p>

Garden Creek II Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	85 %
Plant Foundations	100 %	Buildings	100 %
Admin. Bldg	99 %	Plant Electrical Power	100 %
Mechanical	100 %	Instrumentation	100 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	97 %	Final Site Cleanup	0 %
Plant Foundations	96 %	Buildings	96 %
Warehouse	100 %	Plant Electrical Power	60 %
Mechanical	74 %	Instrumentation	55 %

<b>Project Site Safety</b>
Zero Tolerance Safety Policy Onsite

<b>Comments</b>

<b>Signatory</b>	<b>Date</b>
Kyle Corrie	9/20/14