



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: October 19, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Jerry Pete	Linde Process	---	337-368-5438
Site Foreman	Dan McGowin	Linde Process	---	251-753-5526
Proj. Manager	Kyle Corrie	ORM	918-561-8006	918-704-2752
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities
Garden Creek II: Continue processing gas at design capacity. Garden Creek III: Continue installing insulation. Continue installing aboveground piping. Continue installing lighting. Continue the Site Acceptance Test (SAT)

Significant Work Activity for Next Week
Garden Creek II: Continue processing gas at design capacity. Garden Creek III: Finish installing insulation. Finish installing aboveground piping. Finish installing lighting. Finish the Site Acceptance Test (SAT). Begin sweet gas purge of plant. Begin plant dryout. Commission flare, hot oil heater, regen gas heater, regen gas compressors, and residue compressors.

Garden Creek II Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	100 %
Plant Foundations	100 %	Buildings	100 %
Admin. Bldg	100 %	Plant Electrical Power	100 %
Mechanical	100 %	Instrumentation	100 %

Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	99 %	Final Site Cleanup	85 %
Plant Foundations	99 %	Buildings	99 %
Warehouse	100 %	Plant Electrical Power	98 %
Mechanical	99 %	Instrumentation	98 %



ONEOK
ROCKIES MIDSTREAM
A SUBSIDIARY OF ONEOK PARTNERS

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments

Signatory	Date
Kyle Corrie	10/19/14



Weekly Construction Progress Report

Case #: PU-12-656
 Project: Garden Creek II & III
 Week Ending: October 12, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Jerry Pete	Linde Process	---	337-368-5438
Site Foreman	Dan McGowin	Linde Process	---	251-753-5526
Proj. Manager	Kyle Corrie	ORM	918-561-8006	918-704-2752
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities
Garden Creek II: Continue processing gas at design capacity. Garden Creek III: Continue installing insulation. Continue installing aboveground piping. Continue installing lighting. Began the Site Acceptance Test (SAT)

Significant Work Activity for Next Week
Garden Creek II: Continue processing gas at design capacity. Garden Creek III: Continue installing insulation. Continue installing aboveground piping. Continue installing lighting. Continue the Site Acceptance Test (SAT).

Garden Creek II Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	100 %
Plant Foundations	100 %	Buildings	100 %
Admin. Bldg	100 %	Plant Electrical Power	100 %
Mechanical	100 %	Instrumentation	100 %

Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	99 %	Final Site Cleanup	75 %
Plant Foundations	99 %	Buildings	99 %
Warehouse	100 %	Plant Electrical Power	96 %
Mechanical	98 %	Instrumentation	95 %



ONEOK
ROCKIES MIDSTREAM
A SUBSIDIARY OF ONEOK PARTNERS

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments

Signatory	Date
Kyle Corrie	10/19/14



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: October 5, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Jerry Pete	Linde Process	---	337-368-5438
Site Foreman	Dan McGowin	Linde Process	---	251-753-5526
Proj. Manager	Kyle Corrie	ORM	918-561-8006	918-704-2752
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities
Garden Creek II: Continue processing gas at design capacity. Garden Creek III: Continue installing insulation. Continue installing aboveground piping. Continue installing lighting. Finished installing cable tray. Finished pulling wire and installing instruments. Finished loop checks on instrumentation. Finished cleaning out piping and leak testing completed systems.

Significant Work Activity for Next Week
Garden Creek II: Continue processing gas at design capacity. Garden Creek III: Continue installing insulation. Continue installing lighting. Finish pulling wire and installing instruments. Begin the Site Acceptance Test (SAT).

Garden Creek II Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	100 %
Plant Foundations	100 %	Buildings	100 %
Admin. Bldg	100 %	Plant Electrical Power	100 %
Mechanical	100 %	Instrumentation	100 %

Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	99 %	Final Site Cleanup	65 %
Plant Foundations	99 %	Buildings	99 %
Warehouse	100 %	Plant Electrical Power	94 %
Mechanical	95 %	Instrumentation	90 %

Project Site Safety



Zero Tolerance Safety Policy Onsite

Comments

Signatory	Date
Kyle Corrie	10/19/14



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: September 21, 2014

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Jerry Pete	Linde Process	---	337-368-5438
Site Foreman	Dan McGowin	Linde Process	---	251-753-5526
Proj. Manager	Kyle Corrie	ORM	918-561-8006	918-704-2752
Plant Supervisor	Kris Johnsrud	ORM	701-842-7611	---

Brief Description of Week's Activities
Garden Creek II: Continue processing gas at design capacity. Garden Creek III: Continue installing insulation. Continue installing aboveground piping and cable tray. Continue pulling wire, installing instruments, and installing lighting. Continue cleaning out piping and leak testing completed systems. Continue loop checks on instrumentation.

Significant Work Activity for Next Week
Garden Creek II: Continue processing gas at design capacity. Garden Creek III: Continue installing insulation. Continue pulling wire, installing instruments, and installing lighting. Continue cleaning out piping and leak testing completed systems. Continue loop checks on instrumentation. Continue installing aboveground piping and cable tray.

Garden Creek II Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	100 %
Plant Foundations	100 %	Buildings	100 %
Admin. Bldg	100 %	Plant Electrical Power	100 %
Mechanical	100 %	Instrumentation	100 %

Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	98 %	Final Site Cleanup	25 %
Plant Foundations	98 %	Buildings	98 %
Warehouse	100 %	Plant Electrical Power	85 %
Mechanical	89 %	Instrumentation	80 %



Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments

Signatory	Date
Kyle Corrie	10/19/14