

Weekly Construction Progress Report



Beulah THPP Pipeline Connection - Knife River VS to Republic 10" Crude Oil Pipeline

Week ending: August 1, 2014

Case No. PU-12-675

	Name	Company	Office	Cell
Project Mgr:	Ray Sheldon	Basin Transload LLC	(406) 652-8328	(406) 855-5008
Construction Mgr:	Ron Kroshus	Treco Constructors, Inc	(406) 652-8327	(406) 671-5530
Tesoro Inspector:	Paige Travis	Tesoro Logistics		(989)330-7834

Brief Description of Weekly Activities:

Started mail pipe stringing, welding and trenching

Specific Activity on Project

Description	% Complete		
Right-of-way preparation	95%	all but last 1000+/- ft	
HDD/Bore Area Preparation	0%		
Bore Pipe Stringing & Welding	0%		
HDD/Bore Installations	0%		
Main Topsoil Removal	96%	all but last 1000+/- ft	
Main Pipe Stringing	26%	from south end going north	
Welding Main Pipe	15%	from south end going north	
Construction Staking	95%	all staked but will need to restake later	
Install and Backfill - Main	32%	dug only - from south end going north	
Reclaim ROW	0%		

Significant Work Activity For Next Week:

Continue receiving pipe & stringing
 Continue main pipe welding and trenching
 Expect a PHMSA visit on Tuesday

Comments:

Name: Ray Sheldon	Date: 8/4/2014
-----------------------------	--------------------------