

Weekly Construction Progress Report



Beulah THPP Pipeline Connection - Knife River VS to Republic 10" Crude Oil Pipeline

Week ending: August 29, 2014

Case No. PU-12-675

	Name	Company	Office	Cell
Project Mgr:	Ray Sheldon	Basin Transload LLC	(406) 652-8328	(406) 855-5008
Construction Mgr:	Ron Kroshus	Treco Constructors, Inc	(406) 652-8327	(406) 671-5530
Tesoro Inspector:	Paige Travis	Tesoro Logistics		(989)330-7834

Brief Description of Weekly Activities:

Continued welding and pipe joint coating trenching
 Continued wet weather have slowed the construction activities - minimizing progress on trenching and placement

Specific Activity on Project

Description	% Complete	
Right-of-way preparation	100%	
HDD/Bore Area Preparation	0%	
Bore Pipe Stringing & Welding	0%	
HDD/Bore Installations	0%	
Main Topsoil Removal	98%	all but last 500+/- ft
Main Pipe Stringing	100%	
Welding Main Pipe	71%	from south end going north
Construction Staking	95%	
Install and Backfill - Main	54%	
Reclaim ROW	0%	

Significant Work Activity For Next Week:

Continue main pipe welding and trenching
 Continue pipe placement and backfill

Comments:

Name: Ray Sheldon	Date: 9/2/2014
-----------------------------	--------------------------

Weekly Construction Progress Report



Beulah THPP Pipeline Connection - Knife River VS to Republic 10" Crude Oil Pipeline

Week ending: August 22, 2014

Case No. PU-12-675

	Name	Company	Office	Cell
Project Mgr:	Ray Sheldon	Basin Transload LLC	(406) 652-8328	(406) 855-5008
Construction Mgr:	Ron Kroshus	Treco Constructors, Inc	(406) 652-8327	(406) 671-5530
Tesoro Inspector:	Paige Travis	Tesoro Logistics		(989)330-7834

Brief Description of Weekly Activities:

Continued welding, trenching, placement and backfill.
Heavy rains have slowed the construction activities

Specific Activity on Project

Description	% Complete		
Right-of-way preparation	100%		
HDD/Bore Area Preparation	0%		
Bore Pipe Stringing & Welding	0%		
HDD/Bore Installations	0%		
Main Topsoil Removal	98%	all but last 500+/- ft	
Main Pipe Stringing	100%		
Welding Main Pipe	62%	from south end going north	
Construction Staking	95%		
Install and Backfill - Main	54%		
Reclaim ROW	0%		

Significant Work Activity For Next Week:

Continue main pipe welding and trenching
Continue pipe placement and backfill

Comments:

Name: Ray Sheldon	Date: 8/25/2014
-----------------------------	---------------------------

Weekly Construction Progress Report



Beulah THPP Pipeline Connection - Knife River VS to Republic 10" Crude Oil Pipeline

Week ending: August 15, 2014

Case No. PU-12-675

	Name	Company	Office	Cell
Project Mgr:	Ray Sheldon	Basin Transload LLC	(406) 652-8328	(406) 855-5008
Construction Mgr:	Ron Kroshus	Treco Constructors, Inc	(406) 652-8327	(406) 671-5530
Tesoro Inspector:	Paige Travis	Tesoro Logistics		(989)330-7834

Brief Description of Weekly Activities:

Finished main pipe stringing, continued welding, trenching, placement and backfill.
Heavy rain suspended construction activities on Friday & Saturday

Specific Activity on Project

Description	% Complete		
Right-of-way preparation	100%		
HDD/Bore Area Preparation	0%		
Bore Pipe Stringing & Welding	0%		
HDD/Bore Installations	0%		
Main Topsoil Removal	98%	all but last 500+/- ft	
Main Pipe Stringing	100%		
Welding Main Pipe	47%	from south end going north	
Construction Staking	95%		
Install and Backfill - Main	28%		
Reclaim ROW	0%		

Significant Work Activity For Next Week:

Continue main pipe welding and trenching
Continue pipe placement and backfill

Comments:

Name: Ray Sheldon	Date: 8/18/2014
-----------------------------	---------------------------

Weekly Construction Progress Report



Beulah THPP Pipeline Connection - Knife River VS to Republic 10" Crude Oil Pipeline

Week ending: August 8, 2014

Case No. PU-12-675

	Name	Company	Office	Cell
Project Mgr:	Ray Sheldon	Basin Transload LLC	(406) 652-8328	(406) 855-5008
Construction Mgr:	Ron Kroshus	Treco Constructors, Inc	(406) 652-8327	(406) 671-5530
Tesoro Inspector:	Paige Travis	Tesoro Logistics		(989)330-7834

Brief Description of Weekly Activities:

Continued main pipe stringing, welding and trenching
PHMSA representative visited the site

Specific Activity on Project

Description	% Complete		
Right-of-way preparation	95%	all but last 1000+/- ft	
HDD/Bore Area Preparation	0%		
Bore Pipe Stringing & Welding	0%		
HDD/Bore Installations	0%		
Main Topsoil Removal	96%	all but last 1000+/- ft	
Main Pipe Stringing	80%	from south end going north	
Welding Main Pipe	40%	from south end going north	
Construction Staking	95%		
Install and Backfill - Main	6%		
Reclaim ROW	0%		

Significant Work Activity For Next Week:

Continue receiving pipe & stringing
Continue main pipe welding and trenching

Comments:

Name: Ray Sheldon	Date: 8/11/2014
-----------------------------	---------------------------