


Weekly Construction Progress Report	
--	---

Beulah THPP Pipeline Connection - Knife River VS to Republic 10" Crude Oil Pipeline	
	Week ending: September 5, 2014

Case No. PU-12-675

	Name	Company	Office	Cell
Project Mgr:	Ray Sheldon	Basin Transload LLC	(406) 652-8328	(406) 855-5008
Construction Mgr:	Ron Kroshus	Treco Constructors, Inc	(406) 652-8327	(406) 671-5530
Tesoro Inspector:	Paige Travis	Tesoro Logistics		(989)330-7834

Brief Description of Weekly Activities:

Continued welding and pipe joint coating trenching
 Continued wet weather have slowed the construction activities

Specific Activity on Project

Description	% Complete	
Right-of-way preparation	100%	
HDD/Bore Area Preparation	0%	
Bore Pipe Stringing & Welding	0%	
HDD/Bore Installations	0%	
Main Topsoil Removal	98%	all but last 500+/- ft
Main Pipe Stringing	100%	
Welding Main Pipe	90%	from south end going north
Construction Staking	95%	
Install and Backfill - Main	73%	
Reclaim ROW	7%	

Significant Work Activity For Next Week:

Continue main pipe welding and trenching
 Continue pipe placement and backfill

Comments:

Name: Ray Sheldon	Date: 9/8/2014
-----------------------------	--------------------------