


| | |
|--------------------------------------------|------------------------------------------------------------------------------------|
| Weekly Construction Progress Report |  |
|--------------------------------------------|------------------------------------------------------------------------------------|

| |
|--------------------------------------------------------------------------------------------|
| Beulah THPP Pipeline Connection - Knife River VS to Republic 10" Crude Oil Pipeline |
| Week ending: September 12, 2014 |

Case No. PU-12-675

| | Name | Company | Office | Cell |
|-------------------|--------------|-------------------------|----------------|----------------|
| Project Mgr: | Ray Sheldon | Basin Transload LLC | (406) 652-8328 | (406) 855-5008 |
| Construction Mgr: | Ron Kroshus | Treco Constructors, Inc | (406) 652-8327 | (406) 671-5530 |
| Tesoro Inspector: | Paige Travis | Tesoro Logistics | | (989)330-7834 |

Brief Description of Weekly Activities:

Continued welding and pipe joint coating trenching
 Continued right-of-way topsoiling where the pipe installation is complete

Specific Activity on Project

| Description | % Complete | |
|-------------------------------|------------|----------------------------|
| Right-of-way preparation | 100% | |
| HDD/Bore Area Preparation | 0% | |
| Bore Pipe Stringing & Welding | 0% | |
| HDD/Bore Installations | 0% | |
| Main Topsoil Removal | 100% | |
| Main Pipe Stringing | 100% | |
| Welding Main Pipe | 95% | from south end going north |
| Construction Staking | 95% | |
| Install and Backfill - Main | 95% | |
| Reclaim ROW | 65% | |
| | | |
| | | |

Significant Work Activity For Next Week:

Focus on pipe tie-ins and reclamation
 Need to schedule bores / get bore pipe for replanned area

Comments:

Re planning to bore the pond in the SW corner of Sec 19 instead of trenching due to high water levels

| | |
|-----------------------------|---------------------------|
| Name: Ray Sheldon | Date: 9/15/2014 |
|-----------------------------|---------------------------|