


<b>Weekly Construction Progress Report</b>	
--	--

<b>Beulah THPP Pipeline Connection - Knife River VS to Republic 10" Crude Oil Pipeline</b>
<b>Week ending: September 19, 2014</b>

**Case No. PU-12-675**

	Name	Company	Office	Cell
Project Mgr:	Ray Sheldon	Basin Transload LLC	(406) 652-8328	(406) 855-5008
Construction Mgr:	Ron Kroshus	Treco Constructors, Inc	(406) 652-8327	(406) 671-5530
Tesoro Inspector:	Paige Travis	Tesoro Logistics		(989)330-7834

**Brief Description of Weekly Activities:**

Completed mainline pipe welding and pipe joint coating  
 Continued right-of-way topsoiling where the pipe installation is complete  
 Strung bore pipe

**Specific Activity on Project**

Description	% Complete		
Right-of-way preparation	100%		
HDD/Bore Area Preparation	0%		
Bore Pipe Stringing & Welding	100%		
HDD/Bore Installations	0%		
Main Topsoil Removal	100%		
Main Pipe Stringing	100%		
Welding Main Pipe	100%		
Construction Staking	95%		
Install and Backfill - Main	95%		
Reclaim ROW	90%		

**Significant Work Activity For Next Week:**

Focus on pipe tie-ins and reclamation  
 Schedule bores

**Comments:**

Re planning to bore the pond in the SW corner of Sec 19 instead of trenching due to high water levels

<b>Name:</b> Ray Sheldon	<b>Date:</b> 9/22/2014
-----------------------------	---------------------------