

**Weekly Construction Progress Report**



**Beulah THPP Pipeline Connection - Knife River VS to Republic 10" Crude Oil Pipeline**

**Week ending: October 3, 2014**

**Case No. PU-12-675**

	Name	Company	Office	Cell
Project Mgr:	Ray Sheldon	Basin Transload LLC	(406) 652-8328	(406) 855-5008
Construction Mgr:	Ron Kroshus	Treco Constructors, Inc	(406) 652-8327	(406) 671-5530
Tesoro Inspector:	Paige Travis	Tesoro Logistics		(989)330-7834

**Brief Description of Weekly Activities:**

Completed tie ins and bore preparations  
Continued right-of-way topsoiling where the pipe installation is complete

**Specific Activity on Project**

Description	% Complete		
Right-of-way preparation	100%		
HDD/Bore Area Preparation	100%		
Bore Pipe Stringing & Welding	100%		
HDD/Bore Installations	50%		
Main Topsoil Removal	100%		
Main Pipe Stringing	100%		
Welding Main Pipe	100%		
Construction Staking	100%		
Install and Backfill - Main	99%		
Reclaim ROW	95%		


**Significant Work Activity For Next Week:**

Complete bores, tie-ins and focus on reclamation  
Complete hydrotesting

**Comments:**

Re planning to bore the pond in the SW corner of Sec 19 instead of trenching due to high water levels

<b>Name:</b> Ray Sheldon	<b>Date:</b> 10/6/2014
-----------------------------	---------------------------

<b>Weekly Construction Progress Report</b>	
--	--

<b>Beulah THPP Pipeline Connection - Knife River VS to Republic 10" Crude Oil Pipeline</b>
<b>Week ending: September 26, 2014</b>

**Case No. PU-12-675**

	Name	Company	Office	Cell
Project Mgr:	Ray Sheldon	Basin Transload LLC	(406) 652-8328	(406) 855-5008
Construction Mgr:	Ron Kroshus	Treco Constructors, Inc	(406) 652-8327	(406) 671-5530
Tesoro Inspector:	Paige Travis	Tesoro Logistics		(989)330-7834

**Brief Description of Weekly Activities:**

Worked on tie ins and bore preparations  
 Continued right-of-way topsoiling where the pipe installation is complete

**Specific Activity on Project**

Description	% Complete		
Right-of-way preparation	100%		
HDD/Bore Area Preparation	100%		
Bore Pipe Stringing & Welding	100%		
HDD/Bore Installations	0%		
Main Topsoil Removal	100%		
Main Pipe Stringing	100%		
Welding Main Pipe	100%		
Construction Staking	100%		
Install and Backfill - Main	97%		
Reclaim ROW	90%		

**Significant Work Activity For Next Week:**

Focus on pipe tie-ins and reclamation  
 Complete bores & prep for hydrotesting

**Comments:**

Added bore under the pond in the SW corner of Sec 19 instead of trenching due to high water levels

<b>Name:</b> Ray Sheldon	<b>Date:</b> 9/29/2014
-----------------------------	---------------------------