

**Weekly Construction Progress Report**



**Lignite to Stampede 10" Crude Oil Pipeline**  
**Week of: March 22, 2013**

**Case No. PU-12-775**

	Name	Company	Office	Cell
Project Mgr:	Ray Sheldon	Basin Transload LLC	(406) 652-8328	(406) 855-5008
Construction Mgr:	Ron Kroshus	Treco Constructors, Inc	(406) 652-8327	(406) 671-5530
Tesoro Inspector:		EDK Engineering, Inc.		

**Brief Description of Weekly Activities:**

No work was scheduled or accomplished due to extreme cold and drifting snow conditions closing roads and ROW

**Specific Activity on Project**

Description	% Complete	Description	% Complete
Right-of-way preparation	0%		
HDD/Bore Area Preparation	1%		
Bore Pipe Stringing & Welding	1%		
HDD/Bore Installations	0%		
Main Topsoil Removal	0%		
Main Pipe Stringing	0%		
Welding Main Pipe	0%		
Construction Staking	0%		
Install and Backfill - Main	0%		
Reclaim ROW	0%		

**Significant Work Activity For Next Week:**

ROW preparation, bore area prep, string & weld bore pipe, perform initial bores

**Comments:**

Name:	Date:
Ray Sheldon	3/25/2013