

<b>Weekly Construction Progress Report</b>				
		<b>Lignite to Stampede 10" Crude Oil Pipeline</b>		
		<b>Week ending: April 5, 2013</b>		
<b>Case No. PU-12-775</b>				
	<b>Name</b>	<b>Company</b>	<b>Office</b>	<b>Cell</b>
Project Mgr:	Ray Sheldon	Basin Transload LLC	(406) 652-8328	(406) 855-5008
Construction Mgr:	Ron Kroshus	Treco Constructors, Inc	(406) 652-8327	(406) 671-5530
Tesoro Inspector:	Gordon Eastling	EDK Engineering, Inc.	(760) 610-0069	(352) 552-6208

<b>Brief Description of Weekly Activities:</b>			
ROW preparation, bore area prep, stringing & welding bore pipe, no additional bores were completed this week Strung & welded almost two miles of mainline pipe, started trenching and installing mainline pipe			
<b>Specific Activity on Project</b>			
<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
Right-of-way preparation	94%		
HDD/Bore Area Preparation	50%		
Bore Pipe Stringing & Welding	29%		
HDD/Bore Installations	13%		
Main Topsoil Removal	14%		
Main Pipe Stringing	52%		
Welding Main Pipe	39%		
Construction Staking	0%		
Install and Backfill - Main	5%		
Reclaim ROW	0%		
<b>Significant Work Activity For Next Week:</b>			
Continue bore area prep, stringing & welding bore pipe, installing bores Continue stringing & welding main line pipe, trenching and installing main line pipe			

<b>Comments:</b>

<b>Name:</b>	<b>Date:</b>
Ray Sheldon	4/8/2013