


<b>Weekly Construction Progress Report</b>	
--	--

<b>Lignite to Stampede 10" Crude Oil Pipeline</b>
<b>Week ending: April 12, 2013</b>

**Case No. PU-12-775**

	Name	Company	Office	Cell
Project Mgr:	Ray Sheldon	Basin Transload LLC	(406) 652-8328	(406) 855-5008
Construction Mgr:	Ron Kroshus	Treco Constructors, Inc	(406) 652-8327	(406) 671-5530
Tesoro Inspector:	Ray Mathewson	EDK Engineering, Inc.	(760) 610-0069	(970) 319-7362

**Brief Description of Weekly Activities:**  
 Stringing & welding bore pipe, no additional bores were completed this week  
 Strung & welded almost four miles of mainline pipe, continued trenching and installing mainline pipe

**Specific Activity on Project**

Description	% Complete	Description	% Complete
Right-of-way preparation	81%		
HDD/Bore Area Preparation	50%		
Bore Pipe Stringing & Welding	88%		
HDD/Bore Installations	13%		
Main Topsoil Removal	74%		
Main Pipe Stringing	73%		
Welding Main Pipe	60%		
Construction Staking	74%		
Install and Backfill - Main	15%		
Reclaim ROW	0%		

**Significant Work Activity For Next Week:**

Major snow storm early in week, continue bore area prep, installing bores as possible  
 Continue stringing & welding main line pipe, trenching and installing main line pipe as possible

**Comments:**

Working with PSC on reroute of ~4,200 feet in S3, T162N R93W  
 E3 completed inspect 4/4/13 - no significant issues were reported

<b>Name:</b> Ray Sheldon	<b>Date:</b> 4/15/2013
-----------------------------	---------------------------