

<b>Weekly Construction Progress Report</b>				
<b>Lignite to Stampede 10" Crude Oil Pipeline</b>				
<b>Week ending: April 19, 2013</b>				
<b>Case No. PU-12-775</b>				
	<b>Name</b>	<b>Company</b>	<b>Office</b>	<b>Cell</b>
Project Mgr:	Ray Sheldon	Basin Transload LLC	(406) 652-8328	(406) 855-5008
Construction Mgr:	Ron Kroshus	Treco Constructors, Inc	(406) 652-8327	(406) 671-5530
Tesoro Inspector:	Ray Mathewson	EDK Engineering, Inc.	(760) 610-0069	(970) 319-7362

<b>Brief Description of Weekly Activities:</b>			
Minimal progress this week due to snow storm & mud - marookas arrived Friday Caught up on coating and backfill during the second half of the week			
<b>Specific Activity on Project</b>			
<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
Right-of-way preparation	81%		
HDD/Bore Area Preparation	75%		
Bore Pipe Stringing & Welding	88%		
HDD/Bore Installations	13%		
Main Topsoil Removal	78%		
Main Pipe Stringing	73%		
Welding Main Pipe	63%		
Construction Staking	85%		
Install and Backfill - Main	28%		
Reclaim ROW	0%		
<b>Significant Work Activity For Next Week:</b>			
Continue bore area prep, installing bores Continue stringing & welding main line pipe, trenching and installing main line pipe Schedule reroute cultural resource walk			

<b>Comments:</b>
Working with PSC on reroute of ~4,200 feet in S3, T162N R93W - trying to schedule route walk Working with CPR to case rail crossing instead of HDD due to conditions in narrow ROW

<b>Name:</b>	<b>Date:</b>
Ray Sheldon	4/22/2013