


| | |
|--|--|
| Weekly Construction Progress Report |  |
|--|--|

Lignite to Stampede 10" Crude Oil Pipeline
Week ending: April 26, 2013

Case No. PU-12-775

| | Name | Company | Office | Cell |
|-------------------|---------------|-------------------------|----------------|----------------|
| Project Mgr: | Ray Sheldon | Basin Transload LLC | (406) 652-8328 | (406) 855-5008 |
| Construction Mgr: | Ron Kroshus | Treco Constructors, Inc | (406) 652-8327 | (406) 671-5530 |
| Tesoro Inspector: | Ray Mathewson | EDK Engineering, Inc. | (760) 610-0069 | (970) 319-7362 |

Brief Description of Weekly Activities:
 Continued bore pipe, prep and installation, mainline welding, trenching, placing and backfilling

Specific Activity on Project

| Description | % Complete | Description | % Complete |
|-------------------------------|------------|-------------|------------|
| Right-of-way preparation | 86% | | |
| HDD/Bore Area Preparation | 75% | | |
| Bore Pipe Stringing & Welding | 96% | | |
| HDD/Bore Installations | 86% | | |
| Main Topsoil Removal | 81% | | |
| Main Pipe Stringing | 79% | | |
| Welding Main Pipe | 68% | | |
| Construction Staking | 91% | | |
| Install and Backfill - Main | 42% | | |
| Reclaim ROW | 0% | | |
| | | | |
| | | | |

Significant Work Activity For Next Week:
 Complete remaining bores
 Continue stringing & welding main line pipe, trenching and installing main line pipe
 Complete reroute cultural resource walk

Comments:
 Working with PSC on reroute of ~4,200 feet in S3, T162N R93W - re-route walk scheduled
 Will case rail crossing instead of HDD due to conditions in narrow ROW

| | |
|-----------------------------|---------------------------|
| Name: Ray Sheldon | Date: 4/29/2013 |
|-----------------------------|---------------------------|