

**Weekly Construction Progress Report**



**Lignite to Stampede 10" Crude Oil Pipeline**

**Week ending: May 17, 2013**

**Case No. PU-12-775**

	<b>Name</b>	<b>Company</b>	<b>Office</b>	<b>Cell</b>
Project Mgr:	Ray Sheldon	Basin Transload LLC	(406) 652-8328	(406) 855-5008
Construction Mgr:	Ron Kroshus	Treco Constructors, Inc	(406) 652-8327	(406) 671-5530
Tesoro Inspector:	Ray Mathewson	EDK Engineering, Inc.	(760) 610-0069	(970) 319-7362

**Brief Description of Weekly Activities:**

Continued mainline welding, trenching, placing and backfilling  
 Started route reclamation

**Specific Activity on Project**

<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
Right-of-way preparation	100%		
HDD/Bore Area Preparation	100%		
Bore Pipe Stringing & Welding	100%		
HDD/Bore Installations	100%		
Main Topsoil Removal	100%		
Main Pipe Stringing	95%		
Welding Main Pipe	91%		
Construction Staking	100%		
Install and Backfill - Main	88%		
Reclaim ROW	6%		

**Significant Work Activity For Next Week:**

Continue welding main line pipe, trenching and installing main line pipe  
 Increase activity on route reclamation

**Comments:**

Adding 600' bore in S3, T162N R93W to cross wet area, bore pipe scheduled for delivery late this week

<b>Name:</b> Ray Sheldon	<b>Date:</b> 5/20/2013
-----------------------------	---------------------------

**Weekly Construction Progress Report**

Lignite to Stampede 10" Crude Oil Pipeline

Week ending: May 10, 2013

Case No. PU-12-775

	Name	Company	Office	Cell
Project Mgr:	Ray Sheldon	Basin Transload LLC	(406) 652-8328	(406) 855-5008
Construction Mgr:	Ron Kroshus	Treco Constructors, Inc	(406) 652-8327	(406) 671-5530
Tesoro Inspector:	Ray Mathewson	EDK Engineering, Inc.	(760) 610-0069	(970) 319-7362

**Brief Description of Weekly Activities:**

Continued mainline welding, trenching, placing and backfilling

**Specific Activity on Project**

Description	% Complete	Description	% Complete
Right-of-way preparation	88%		
HDD/Bore Area Preparation	100%		
Bore Pipe Stringing & Welding	100%		
HDD/Bore Installations	100%		
Main Topsoil Removal	88%		
Main Pipe Stringing	79%		
Welding Main Pipe	79%		
Construction Staking	100%		
Install and Backfill - Main	69%		
Reclaim ROW	0%		

**Significant Work Activity For Next Week:**

Continue stringing &amp; welding main line pipe, trenching and installing main line pipe

**Comments:**

Working with PSC on reroute of ~4,200 feet in S3, T162N R93W  
 Pipe installed between 92nd and 87th Ave

**Name:**

Ray Sheldon

**Date:**

5/13/2013