


| | |
|--|--|
| Weekly Construction Progress Report |  |
|--|--|

Lignite to Stampede 10" Crude Oil Pipeline

Week ending: May 24, 2013

Case No. PU-12-775

| | Name | Company | Office | Cell |
|-------------------|---------------|-------------------------|----------------|----------------|
| Project Mgr: | Ray Sheldon | Basin Transload LLC | (406) 652-8328 | (406) 855-5008 |
| Construction Mgr: | Ron Kroshus | Treco Constructors, Inc | (406) 652-8327 | (406) 671-5530 |
| Tesoro Inspector: | Ray Mathewson | EDK Engineering, Inc. | (760) 610-0069 | (970) 319-7362 |

Brief Description of Weekly Activities:

No progress during the week due to heavy rains and wet conditions
 Crews left for the long weekend early - was notified by E3 of concerns on Friday

Specific Activity on Project

| Description | % Complete | Description | % Complete |
|-------------------------------|------------|-------------|------------|
| Right-of-way preparation | 100% | | |
| HDD/Bore Area Preparation | 100% | | |
| Bore Pipe Stringing & Welding | 100% | | |
| HDD/Bore Installations | 100% | | |
| Main Topsoil Removal | 100% | | |
| Main Pipe Stringing | 95% | | |
| Welding Main Pipe | 91% | | |
| Construction Staking | 100% | | |
| Install and Backfill - Main | 88% | | |
| Reclaim ROW | 6% | | |
| | | | |
| | | | |

Significant Work Activity For Next Week:

Mitigate concerns raised by E3 inspector
 Continue welding main line pipe, trenching and installing main line pipe, work on reclamation

Comments:

Adding 600' bore in S3, T162N R93W to cross wet area, bore pipe to be delivered Tuesday

| | |
|-----------------------------|---------------------------|
| Name: Ray Sheldon | Date: 5/28/2013 |
|-----------------------------|---------------------------|