


Weekly Construction Progress Report	
--	--

Lignite to Stampede 10" Crude Oil Pipeline

Week ending: **May 31, 2013**

Case No. PU-12-775

	Name	Company	Office	Cell
Project Mgr:	Ray Sheldon	Basin Transload LLC	(406) 652-8328	(406) 855-5008
Construction Mgr:	Ron Kroshus	Treco Constructors, Inc	(406) 652-8327	(406) 671-5530
Tesoro Inspector:	Ray Mathewson	EDK Engineering, Inc.	(760) 610-0069	(970) 319-7362

Brief Description of Weekly Activities:

Minimal progress during the week due to heavy rains and wet conditions
 Worked on Enbridge crossing and mitigation items

Specific Activity on Project

Description	% Complete	Description	% Complete
Right-of-way preparation	100%		
HDD/Bore Area Preparation	100%		
Bore Pipe Stringing & Welding	100%		
HDD/Bore Installations	100%		
Main Topsoil Removal	100%		
Main Pipe Stringing	98%		
Welding Main Pipe	97%		
Construction Staking	100%		
Install and Backfill - Main	91%		
Reclaim ROW	6%		

Significant Work Activity For Next Week:

Conitnue Mitigating concerns raised by E3 inspector
 Continue welding main line pipe, trenching and installing main line pipe, work on reclamation

Comments:

Adding 600' bore in S3, T162N R93W to cross wet area, bore pipe delivered

Name: Ray Sheldon	Date: 6/2/2013
-----------------------------	--------------------------