

**Weekly Construction Progress Report**



Lignite to Stampede 10" Crude Oil Pipeline

Week ending: June 7, 2013

**Case No. PU-12-775**

	Name	Company	Office	Cell
Project Mgr:	Ray Sheldon	Basin Transload LLC	(406) 652-8328	(406) 855-5008
Construction Mgr:	Ron Kroshus	Treco Constructors, Inc	(406) 652-8327	(406) 671-5530
Tesoro Inspector:	Ray Mathewson	EDK Engineering, Inc.	(760) 610-0069	(970) 319-7362

**Brief Description of Weekly Activities:**

Minimal progress during the week due to continued wet conditions  
 Worked on tie-in points

**Specific Activity on Project**

Description	% Complete	Description	% Complete
Right-of-way preparation	100%		
HDD/Bore Area Preparation	100%		
Bore Pipe Stringing & Welding	100%		
HDD/Bore Installations	100%		
Main Topsoil Removal	100%		
Main Pipe Stringing	100%		
Welding Main Pipe	97%		
Construction Staking	100%		
Install and Backfill - Main	91%		
Reclaim ROW	6%		

**Significant Work Activity For Next Week:**

600' bore in S3, T162N R93W to cross wet area, bore pipe delivered / bore scheduled Wed  
 Continue welding main line pipe, continue trenching and installing main line pipe, work on reclamation

**Comments:**

Planning hydro testing week of 6/24

<b>Name:</b> Ray Sheldon	<b>Date:</b> 6/10/2013
-----------------------------	---------------------------