

Weekly Construction Progress Report



Lignite to Stampede 10" Crude Oil Pipeline

Week ending: **June 21, 2013**

Case No. PU-12-775

	Name	Company	Office	Cell
Project Mgr:	Ray Sheldon	Basin Transload LLC	(406) 652-8328	(406) 855-5008
Construction Mgr:	Ron Kroshus	Treco Constructors, Inc	(406) 652-8327	(406) 671-5530
Tesoro Inspector:	Ray Mathewson	EDK Engineering, Inc.	(760) 610-0069	(970) 319-7362

Brief Description of Weekly Activities:

Completed all pipe installation except final connection at each end

Specific Activity on Project

Description	% Complete	Description	% Complete
Right-of-way preparation	100%		
HDD/Bore Area Preparation	100%		
Bore Pipe Stringing & Welding	100%		
HDD/Bore Installations	100%		
Main Topsoil Removal	100%		
Main Pipe Stringing	100%		
Welding Main Pipe	100%		
Construction Staking	100%		
Install and Backfill - Main	100%		
Reclaim ROW	6%		

Significant Work Activity For Next Week:

Hydrotesting of pipeline is scheduled for Tuesday / Wednesday
 Work on reclamation as ground conditions allow

Comments:

Name:	Date:
Ray Sheldon	6/24/2013