

Weekly Construction Progress Report				
Lignite to Stampede 10" Crude Oil Pipeline				
Week ending: June 28, 2013				
Case No. PU-12-775				
	Name	Company	Office	Cell
Project Mgr:	Ray Sheldon	Basin Transload LLC	(406) 652-8328	(406) 855-5008
Construction Mgr:	Ron Kroshus	Treco Constructors, Inc	(406) 652-8327	(406) 671-5530
Tesoro Inspector:	Ray Mathewson	EDK Engineering, Inc.	(760) 610-0069	(970) 319-7362

Brief Description of Weekly Activities:
 Completed all pipe installation and initiated hydrotest which failed as one joint split as test pressure was reached
 Five additional joints were identified from the same heat test - these joints are being replaced

Specific Activity on Project			
Description	% Complete	Description	% Complete
Right-of-way preparation	100%		
HDD/Bore Area Preparation	100%		
Bore Pipe Stringing & Welding	100%		
HDD/Bore Installations	100%		
Main Topsoil Removal	100%		
Main Pipe Stringing	100%		
Welding Main Pipe	100%		
Construction Staking	100%		
Install and Backfill - Main	100%		
Reclaim ROW	6%		

Significant Work Activity For Next Week:
 Complete replacement of the suspect joints - prepare for hydrotesting 7/8-10
 Work on reclamation as ground conditions allow
 Fourth of July break from 7/3-7/7

Comments:

Name: Ray Sheldon	Date: 7/1/2013
-----------------------------	--------------------------