


<b>Weekly Construction Progress Report</b>	
--	--

**Lignite to Stampede 10" Crude Oil Pipeline**

**Week ending: July 26, 2013**

**Case No. PU-12-775**

	Name	Company	Office	Cell
Project Mgr:	Ray Sheldon	Basin Transload LLC	(406) 652-8328	(406) 855-5008
Construction Mgr:	Ron Kroshus	Treco Constructors, Inc	(406) 652-8327	(406) 671-5530
Tesoro Inspector:	Ray Mathewson	EDK Engineering, Inc.	(760) 610-0069	(970) 319-7362

**Brief Description of Weekly Activities:**

Continued commissioning pipeline system  
 Continued reclamation work as weather & ground conditions allowed

**Specific Activity on Project**

Description	% Complete	Description	% Complete
Right-of-way preparation	100%		
HDD/Bore Area Preparation	100%		
Bore Pipe Stringing & Welding	100%		
HDD/Bore Installations	100%		
Main Topsoil Removal	100%		
Main Pipe Stringing	100%		
Welding Main Pipe	100%		
Construction Staking	100%		
Install and Backfill - Main	100%		
Reclaim ROW	70%		

**Significant Work Activity For Next Week:**

Continue reclamation work as weather and ground conditions allow  
 Final commissioning of pipeline system is planned for the week of August 5

**Comments:**

<b>Name:</b> Ray Sheldon	<b>Date:</b> 7/29/2013
-----------------------------	---------------------------