


Weekly Construction Progress Report	
--	--

Lignite to Stampede 10" Crude Oil Pipeline
Week ending: August 9, 2013

Case No. PU-12-775

	Name	Company	Office	Cell
Project Mgr:	Ray Sheldon	Basin Transload LLC	(406) 652-8328	(406) 855-5008
Construction Mgr:	Ron Kroshus	Treco Constructors, Inc	(406) 652-8327	(406) 671-5530
Tesoro Inspector:	Ray Mathewson	EDK Engineering, Inc.	(760) 610-0069	(970) 319-7362

Brief Description of Weekly Activities:

Continued commissioning pipeline system
 Continued reclamation work as weather & ground conditions allowed

Specific Activity on Project

Description	% Complete	Description	% Complete
Right-of-way preparation	100%		
HDD/Bore Area Preparation	100%		
Bore Pipe Stringing & Welding	100%		
HDD/Bore Installations	100%		
Main Topsoil Removal	100%		
Main Pipe Stringing	100%		
Welding Main Pipe	100%		
Construction Staking	100%		
Install and Backfill - Main	100%		
Reclaim ROW	70%		

Significant Work Activity For Next Week:

Continue reclamation work as weather and ground conditions allow
 Final commissioning of pipeline system is planned for the week of August 12

Comments:

Name: Ray Sheldon	Date: 8/12/2013
-----------------------------	---------------------------