



Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: **May 1, 2014**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric		701-799-5429
Construction Manager	Mark King	Saulsbury Industries	972-884-6000	

Project Safety & Environmental
Workers continue with OSHA 10 & Site Specific safety training

Construction Progress
Stockpiled Class V for Lay-down yard Progress was slowed with the snow and rain received in the area Received some electrical material; conduit

Scheduled Activities
Set-up job trailers Establish communications for construction (Phone / Internet) Continue work on the construction lay-down area Install construction fence between Unit 1 and Phase II construction

Comments
Received 7 inches of snow, mixed with rain April 27 to 29 County road weight restrictions were enforced from April 27 till April 30 at noon

Report Signatory	Date
Chris Johnson Construction Coordinator	