



Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: **May 8, 2014**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric		701-799-5429
Construction Manager	Mark King	Saulsbury Industries	972-884-6000	

Project Safety & Environmental

None at this time

Construction Progress

Continued work on the lay-down area - Class V
 Set and leveled construction trailers
 Completed construction fence between Phase I and Phase II
 Working on construction lay-down yard security fence
 Setting survey stakes for Phase II units

Scheduled Activities

McKenzie Electric to set Phase II transformers
 Establish communications for construction trailers (Phone / Internet)
 Continue work on the construction lay-down area - Class V
 Continue work on security fence for lay-down yard

Comments

Received a mix of rain and snow over the past week.

Report Signatory	Date
Chris Johnson Construction Coordinator	