

Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: **May 15, 2014**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric		701-799-5429
Construction Manager	Mark King	Saulsbury Industries	972-884-6000	

Project Safety & Environmental

None at this time

Construction Progress

Continued work on the lay-down area - Class V
 Establish communications for construction trailers (Phone / Internet)
 Digging hole for foundation for oil waste tank
 Working on construction lay-down yard security fence
 Continue setting survey stakes for Phase II units
 Laid out conductor for power to construction trailers

Scheduled Activities

McKenzie Electric to set Phase II transformers
 Looking to pour concrete for Oil waste tank foundation
 Continue work on the construction lay-down area - Class V and security fence
 Start working on duck bank installation

Comments

Report Signatory

Chris Johnson

Construction Coordinator

Date

46

PU-12-790

Filed: 5/16/2014

Pages: 1

Basin Electric Lonesome Creek Station report –
week ending 5-15-2014