



## Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: **May 22, 2014**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric		701-799-5429
Construction Manager	Mark King	Saulsbury Industries	972-884-6000	

Project Safety & Environmental
Small gas leak detected, leak contained

Construction Progress
Communications established at construction trailers McKenzie Electric set both Phase II transformers Poured the oily drains tank foundation Installed duct bank stub-ups in PCM 2 area Poured duct banks around PCM 2 area

Scheduled Activities
Continue work on duct bank between PCM 2 & 3 Excavate main pipe trench for connection between Phase I & Phase II Make final connections for construction power at Job trailers Set Oily Drains Tank

Comments
Monthly meeting is scheduled for May 22, 2014

Report Signatory	Date
Chris Johnson Construction Coordinator	