



Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: **June 5, 2014**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric		701-799-5429
Construction Manager	Mark King	Saulsbury Industries	972-884-6000	

Project Safety & Environmental
No safety incidents at this time

Construction Progress
Continued to installed duct bank & stub-ups in PCM 2 area Excavated and set-up forms for PCM 2 foundation Installed Oily Drain Tank and started backfill Started installing piping in pipe trenches Continue to prefabricate electrical stub-ups and piping

Scheduled Activities
Continue work on duct bank between PCM 2 & 3 Excavate main pipe trench for connection between Phase I & Phase II Start installing piping into trenches Continue work on PCM 2 foundations Complete backfill for Oily Drain Tank

Comments
Monthly meeting conference call held June 5, 2014

Report Signatory	Date
Chris Johnson Construction Coordinator	