



Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: June 12, 2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4868	701-799-5429
Construction Manager	Mark King	Saulsbury Industries	701-557-4860	903-237-8224

Project Safety & Environmental
Received rain on June 11th that made safety a concern on the site Contractor worked a half day

Construction Progress
Poured footings for the PCM (Power Control Module) 2 Building Set forms & rebar for Switch-yard 2 Continued installing piping in pipe trenches Continue to prefabricate electrical stub-ups and piping Excavated and set electrical stub-ups in the PCM & Switch-yard area for Unit 3 Started excavation for Essential Services duct bank

Scheduled Activities
Continue work on duct bank Start hydro / pressure test on underground piping Pour Switch-yard foundations for Unit 2 Pour PCM 2 pedestals Continue backfill piping as testing is completed

Comments
Received the two (2) CEMS (Continuous Emissions Monitoring System) buildings

Report Signatory	Date
Chris Johnson Construction Coordinator	