



Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: June 19, 2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4868	701-799-5429
Construction Manager	Mark King	Saulsbury Industries	701-557-4860	903-237-8224

Project Safety & Environmental

Received rain on June 17th and 18th

Construction Progress

Formed PCM 2 pedestals and placing embeds
 Set anchor bolts in Unit 2 switchyard
 Continued installing piping in pipe trenches
 Continue to prefabricate electrical stub-ups and piping
 Excavated and set electrical stub-ups in the PCM & Switch-yard area for Unit 3
 Continued excavation for Essential Services duct bank

Scheduled Activities

Continue work on duct bank
 Start hydro / pressure test on underground piping
 Pour Switch-yard foundations for Unit 2
 Pour PCM 2 pedestals
 Continue backfill piping as testing is completed

Comments

None at this time

Report Signatory	Date
Chris Johnson Construction Coordinator	