



Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: **June 26, 2014**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4868	701-799-5429
Construction Manager	David Summers	Saulsbury Industries	701-557-4860	

Project Safety & Environmental
Reviewed all SWPP locations onsite and dressed up Saulsbury's corporate safety manager was onsite June 25th & 26th

Construction Progress
Poured 4 Piers in Switchyard Unit 2 Poured PCM (Power Control Module) Building piers Started hydro-testing Unit 2 underground pipe Completed Essential Service excavation for Duct Bank to transformer Started placing Class V backfill for the GSU (Generator Step-Up Transformer)

Scheduled Activities
Continue Hydro-testing underground piping Heat Trace on underground piping Install Cathodic protection for underground piping Form and set rebar for GSU foundation Excavate for the Generator foundation

Comments
None at this time

Report Signatory	Date
Chris Johnson Construction Coordinator	