



Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: **May 29, 2014**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric		701-799-5429
Construction Manager	Mark King	Saulsbury Industries	972-884-6000	

Project Safety & Environmental
Emergency management meeting scheduled May 29th with First responders from the local area

Construction Progress
Permanent temporary power completed at job trailers Continued to installed duct bank stub-ups in PCM 2 area Exposed the Unit 2 piping tie-in points from Phase I De-watered piping and duct bank trenches Removed mud/muck from trenches

Scheduled Activities
Continue work on duct bank between PCM 2 & 3 Excavate main pipe trench for connection between Phase I & Phase II Set Oily Drains Tank Start installing piping into trenches Start prep-work on PCM 2 foundations

Comments
Project progress was slowed the past week due to rainfall - May 27th (Rain & High Winds) - May 28th (Rain)

Report Signatory	Date
Chris Johnson Construction Coordinator	