

Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: July 10, 2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4868	701-799-5429
Construction Manager	David Summers	Saulsbury Industries	701-557-4860	

Project Safety & Environmental

Received rain onsite - SWPP maintenance

Construction Progress

Completed backfill and placed finish rock at PCM Building (Power Control Module) - Unit 2
 Poured foundation for the GSU (Generator Step-up Transformer) - Unit 2
 Started to place forms for Unit 2 CTG foundation (Combustion Turbine / Generator)
 Started backfill on Unit 2 underground piping
 Completed ALL underground piping pressure testing - Unit 2 & 3

Scheduled Activities

Continue installing Heat Trace Unit 3 underground pipe
 Form and pour Unit 2 CTG foundation
 Start excavation for Unit 2 exhaust and stack foundations
 Continue backfill for Unit 2 underground piping

Comments

None at this time

Report Signatory	Date
Chris Johnson Construction Coordinator	