



Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: July 17, 2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4868	701-799-5429
Construction Manager	David Summers	Saulsbury Industries	701-557-4860	

Project Safety & Environmental
None at this time

Construction Progress
Poured pedestal for the GSU (Generator Step-up Transformer) - Unit 2 Poured foundation & pedestal for CTG 2 (Combustion Turbine / Generator) Continued backfill on Unit 2 underground piping Poured 6 pier foundations for PCM Unit 3 (Power Control Module) building

Scheduled Activities
Start forming of CTG Unit 3 foundation Continue backfill for Unit 2 & 3 exhaust and stack foundations Continue backfill for Unit 2 & 3 underground piping Continue excavation for Unit 3 PCM (Power Control Module) building

Comments
Heavy loads are due next week; Unit 1 - Turbine, Generator, PCM building, Roof skid

Report Signatory	Date
Chris Johnson Construction Coordinator	