



## Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: July 24, 2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4868	701-799-5429
Construction Manager	David Summers	Saulsbury Industries	701-557-4860	

### Project Safety & Environmental

Minor bee sting on-site, employee was not allergic - returned to work  
Had severe weather pass through site - rain, hail, lightening

### Construction Progress

Poured foundation for CTG 3 (Combustion Turbine / Generator)  
Unit 2 stack foundation backfill completed to grade for foundation  
Unit 2 PCM (Power Control Module) building arrived on-site and set to foundation (weatherproofed)  
Poured 6 pier pedestals for PCM Unit 3 (Power Control Module) building  
Continue pouring duct bank on Unit 2 & 3  
Unit 2 Turbine and Generator Enclosure onsite - July 24, 2014

### Scheduled Activities

Form and pour CTG Unit 3 pedestal (Combustion Turbine / Generator)  
Form Unit 3 GSU (Generator Step-up Transformer) foundation  
Start backfill for Unit 3 exhaust and stack foundations  
Set Unit 2 Turbine and Generator to foundation

### Comments

None at this time

Report Signatory	Date
Chris Johnson Construction Coordinator	