



Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: July 31, 2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4868	701-799-5429
Construction Manager	David Summers	Saulsbury Industries	701-557-4860	

Project Safety & Environmental

Minor first aid, employee was hit with hose clamp upon removal - returned to work
The site did not have any severe weather this past week

Construction Progress

Placed pedestal for CTG 3 (Combustion Turbine / Generator)
Formed Unit 2 catalyst and stack foundation.
Formed Unit 3 GSU foundation (Generator Step-up Transformer)
Set Unit 2 Turbine & Generator enclosure to foundation
Continued pouring duct bank on Unit 2 & 3
Unit 2 Generator to be on-site July 31, 2014

Scheduled Activities

Place piers at Unit 3 PCM Building (Power Control Module)
Place Unit 2 Catalyst foundation and stack footer
Place Unit 3 GSU footer (Generator Step-up Transformer)
Continue to prepare Air Inlet Foundations
Install cable tray and terminate power cables at Unit 2 PCM (Power Control Module)
Set Unit 2 Generator

Comments

None at this time

Report Signatory	Date
Cole Kothman Construction Coordinator	