



## Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: **August 7, 2014**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4868	701-799-5429
Construction Manager	David Summers	Saulsbury Industries	701-557-4860	

Project Safety & Environmental
Small fire onsite with welder and material - extinguished and no injuries

Construction Progress
Poured Unit 2 stack and catalyst foundation Pour Unit 3 GSU (Generator Step-up Transformer) foundation Completed pedestals on Unit 2 PCM (Power Control Module) building Started pulling wire in PCM Unit 2 (Power Control Module) building Set Unit 2 Generator and Roof Skid

Scheduled Activities
Pour CTG Unit 3 foundation (Combustion Turbine / Generator) Pour Unit 3 GSU (Generator Step-up Transformer) pedestal Start backfill for Unit 2 exhaust and stack foundations Set Unit 2 GSU (Generator Step-up Transformer) to foundation Receive and set Unit Unit 3 Turbine Enclosure

Comments
None at this time

Report Signatory	Date
Chris Johnson      Construction Coordinator	