



Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: **August 14, 2014**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4868	701-799-5429
Construction Manager	David Summers	Saulsbury Industries	701-557-4860	

Project Safety & Environmental
None at this time

Construction Progress
Set Unit 2 GSU (Generator Step-up Transformer) Set Unit 3 Turbine and Generator Base Poured all Unit 2 piers for the Stack and Exhaust duct Continued work in Unit 2 PCM (Power Control Module) - Pulling and Terminating wire

Scheduled Activities
Set Unit 3 Generator into Generator Base Set Unit 3 GSU (Generator Step-up Transformer) Pour Unit 3 piers for Stack and Exhaust duct Continue backfill around Units 2 & 3 Start placing miscellaneous foundations around both Units 2 & 3

Comments
None at this time

Report Signatory	Date
Chris Johnson Construction Coordinator	