



Weekly Construction Progress Report

Case #: PU-12-790

Project: Lonesome Creek Station Phase II

Week Ending: **September 4, 2014**

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4868	701-799-5429
Construction Manager	David Summers	Saulsbury Industries	701-557-4860	

Project Safety & Environmental
None at this time

Construction Progress
Continued work in Unit 2 & 3 PCM (Power Control Module) - Pulling and Terminating wire Continued backfill around Units 2 & 3 Set Unit 2 & 3 Stack Base Started setting Unit 2 & 3 exhaust duct Continued setting Unit 2 Switchyard steel

Scheduled Activities
Continue backfill around Units 2 & 3 Continue placing miscellaneous foundations around both Units 2 & 3 Continue to pull and terminate wire in the PCM Buildings Continue setting Unit 2 & 3 Stack and Exhaust Duct Set Unit 2 & 3 equipment to foundations

Comments
None at this time

Report Signatory	Date
Chris Johnson Construction Coordinator	